

FY2012

LONGHORN ARMY AMMUNITION PLANT

Installation Action Plan

Printed 19 November 2013

Table of Contents

Statement Of Purpose.....	1
Acronyms.....	2
Installation Information.....	4
Cleanup Program Summary.....	6
5-Year / Periodic Review Summary.....	8
Land Use Control (LUC) Summary.....	9
Parcel Summary.....	10
Installation Restoration Program.....	15
IRP Summary.....	16
IRP Contamination Assessment.....	18
IRP Previous Studies.....	19

Table of Contents

Installation Restoration Program Site Descriptions.....	25
LHAAP-001 INERT BURNING GROUNDS (SWMU 1).....	26
LHAAP-002 VACCUM TRUCK OVERNITE PARKING LOT.....	27
LHAAP-003 BUILDING 722-PAINT SHOP.....	28
LHAAP-004 LHAAP PILOT WASTEWATER TREATMENT PLANT.....	29
LHAAP-006 BUILDING 54F SOLVENT.....	30
LHAAP-007 BUILDING 50G DRUM PROCESSING.....	31
LHAAP-008 SEWAGE TREATMENT PLANT.....	32
LHAAP-011 SUS TNT BURIAL SITE AT AVE P&Q(SWMU 11).....	33
LHAAP-012 ACTIVE LANDFILL (SWMU 12).....	34
LHAAP-013 SUS TNT BET ACTIVE&OLD LANDFILL(SWMU 13).....	35
LHAAP-014 AREA 54 BURIAL GRND (SWMU 14).....	36
LHAAP-016 OLD LANDFILL (SWMU 16).....	37
LHAAP-017 NO 2 FLASHING AREA BRN GROUND(SWMU 17).....	39
LHAAP-018 BURNING GROUND/WASHOUT POND(SWMU 18).....	40
LHAAP-023 BUILDING 707-STORAGE AREA PCBS.....	41
LHAAP-024 FORMER UNLINED EVAP POND (SWMU 24).....	42
LHAAP-029 FORMER TNT PRODUCTION AREA(SWMU 29).....	43
LHAAP-035 SUMPS (145) VARIOUS.....	44
LHAAP-036 EXPLOSIVE WASTE PADS (27).....	45
LHAAP-037 CHEMICAL LABORATORY WASTE PAD.....	46
LHAAP-045 MAGAZINE AREA.....	47
LHAAP-046 PLANT 2 AREA.....	48
LHAAP-047 PLANT 3 AREA.....	49
LHAAP-049 FORMER ACID STORAGE AREA.....	50
LHAAP-050 FORMER WASTE DISPOSAL FACILITY.....	51
LHAAP-051 PHOTOGRAPHIC LABORATORY/BLDG #60B.....	52
LHAAP-055 SEPTIC TANK (10).....	53
LHAAP-056 VEHICLE WASH RACK AND OIL/WATER SEP.....	54
LHAAP-058 MAINTENANCE COMPLEX.....	55
LHAAP-059 BUILDING 725.....	56
LHAAP-060 FORMER STORAGE BUILDING #411 & #714.....	57
LHAAP-064 TRANSFORMER STORAGE.....	58
LHAAP-065 BUILDING 209.....	59
LHAAP-066 TRANSFORMER AT BLDG 401.....	60
LHAAP-067 ABOVE GROUND STORAGE TANK.....	61
LHAAP-068 MOBILE STORAGE TANK PARKING AREA.....	62
PBC Longhorn PBC at Longhorn.....	63
IRP Site Closeout (No Further Action) Summary.....	64

Table of Contents

Installation Restoration Program Schedule.....	66
Installation Restoration Program Milestones.....	66
Installation Restoration Program Schedule Chart.....	69
Military Munitions Response Program.....	72
MMRP Summary.....	73
MMRP Contamination Assessment.....	74
MMRP Previous Studies.....	75
Military Munitions Response Program Site Descriptions.....	76
LHAAP-001-R-01 SOUTH TEST AREA / BOMB TEST AREA.....	77
LHAAP-003-R-01 GROUND SIGNAL TEST AREA.....	79
LHAAP-004-R-01 PISTOL RANGE.....	80
MMRP Site Closeout (No Further Action) Summary.....	81
Military Munitions Response Program Schedule.....	82
Military Munitions Response Program Milestones.....	82
Military Munitions Response Program Schedule Chart.....	83
Community Involvement.....	84

Statement of Purpose

The purpose of the Installation Action Plan (IAP) is to outline the total multiyear cleanup program for an installation. The plan identifies environmental cleanup requirements at each site or area of concern (AOC), and proposes a comprehensive, installation-wide approach, along with the costs and schedules associated with conducting investigations and taking the necessary remedial actions (RA).

In an effort to coordinate planning information between the restoration manager, Base Realignment and Closure (BRAC), the US Army Environmental Command (USAEC), Longhorn Army Ammunition Plant (LHAAP), the executing agencies, regulatory agencies, and the public, an IAP was completed. The IAP is used to track requirements, schedules, and tentative budgets for all major Army installation cleanup programs.

All site-specific funding and schedule information has been prepared according to projected overall Army funding levels and is, therefore, subject to change.

Acronyms

AEDB-R	Army Environmental Database- Restoration
AOC	Area of Concern
ARAR	Applicable or Relevant and Appropriate Requirements
AST	Aboveground Storage Tank
BIP	Blow in Place
BRAC	Base Realignment and Closure
BRACO	Base Realignment and Closure Office
CERCLA	Comprehensive Environmental, Response, Compensation and Liability Act
CLI	Caddo Lake Institute
DERPMIS	Defense Environmental Restoration Program Management Information System
EE/CA	Engineering Evaluation/Cost Analysis
EOD	Explosive Ordnance Disposal
ER,A	Environmental Restoration, Army (formerly DERA)
ESS	Explosives Safety Submission
FRA	Final Remedial Action
FWS (US)	Fish and Wildlife Service
FY	Fiscal Year
GWTP	Groundwater Treatment Plan
HTRW	Hazardous, Toxic and Radioactive Waste
INF	Intermediate-Range Nuclear Force
IRP	Installation Restoration Program
ISC	Information Systems Command
K	thousand
LAP	Load, Assemble, and Pack
LHAAP	Longhorn Army Ammunition Plant
LTM	Long-Term Management
LUC	Land Use Controls
MC	Munitions Constituents
MEC	Munitions and Explosives of Concern
mm	millimeters
MOA	Memorandum of Agreement
MRSP	Munitions Response Site Prioritization Protocol
N/A	Not Applicable
NA	No Action
ORIS	Operational Range Inventory - Sustainment
PBA	Performance-Based Acquisition
PBC	Performance-Based Contract
PCB	Polychlorinated Biphenyls
POL	Petroleum, Oil, and Lubricants
Qtr	quarter
RA(C)	Remedial Action-Construction
RAB	Restoration Advisory Board
RC	Response Complete
RIP	Remedy-in-Place
RMS	Restoration Management Information System

Acronyms

RRSE	Relative Risk Site Evaluation
RTC	Response to Comments
SI	Site Inspection
TAPP	Technical Assistance for Public Participation
TBD	To be determined
TERC	Total Environmental Restoration Contract
TNT	Trinitrotoluene
TRC	Technical Review Committee
TWC	Texas Water Commission
UEP	Unlined Evaporation Pond
ug/L	micrograms per liter
USACE	US Army Corps of Engineers
USAEHA	US Army Environmental Hygiene Agency
USFWS	US Fish and Wildlife Service
USSR	Union of Soviet Socialist Republics
VOC	Volatile Organic Compound
WP	White Phosphorous
WWII	World War II
WWTP	Wastewater Treatment Plant

Installation Information

Installation Locale

Installation Size (Acreage): 8,416.00

City: Marshall

County: Harrison

State: Texas

Other Locale Information

The Longhorn Army Ammunition Plant (LHAAP) is located in central east Texas, in the northeast corner of Harrison County, approximately 14 miles northeast of Marshall, Texas, and 40 miles west of Shreveport, LA. The closed installation currently occupies approximately 1,400 of its original 8,416 acres between State Highway 43 and the western shore of Caddo Lake. The area surrounding LHAAP is primarily rural and consists of forest lands, the small towns of Karnack and Uncertain, Texas, Caddo Lake, and Caddo Lake State Park.

Installation Mission

The LHAAP was an Army Materiel Command installation which the Army declared excess to its needs in July 1997. While active, the installation's mission was the production of trinitrotoluene (TNT) [World War II (WWII) era only], pyrotechnic items, and rocket motors. In 2003, the BRAC Division was tasked with its disposal.

Lead Organization

Base Realignment and Closure Division

Lead Executing Agencies for Installation

US Army Corps of Engineers (USACE), Tulsa District

Regulator Participation

Federal US Environmental Protection Agency (USEPA), Region VI

State Texas Commission on Environmental Quality (TCEQ)

National Priorities List (NPL) Status

A score of 40 was recorded on 01-AUG-90.

Final RA(C) Completion Date: 201504

Date for NPL Deletion: TBD

Installation Restoration Advisory Board (RAB)/Technical Review Committee (TRC)/Technical Assistance for Public Participation (TAPP) Status

RAB established 2004

Installation Program Summaries

IRP

Primary Contaminants of Concern: Explosives, Metals, Munitions constituents (MC), Perchlorate, Petroleum, Oil and Lubricants (POL), Volatiles (VOC)

Affected Media of Concern: Groundwater, Sediment, Soil, Surface Water

Installation Information

MMRP

Primary Contaminants of Concern: Explosives

Affected Media of Concern: Groundwater, Soil

Cleanup Program Summary

Installation Historic Activity

The LHAAP was established in October 1942, with the primary mission of producing 2,4,6-TNT flake. Monsanto Chemical Company was the first contract operator of the plant. Production of 2,4,6-TNT continued through WWII until August 1945, when the plant went on standby status until February 1952. From then until 1956, Universal Match Corporation was the contracting operator, producing such pyrotechnic ammunition as photoflash bombs, simulators, hand signals, and tracers for 40 millimeter (mm) ammunition. With the departure of Universal Match Corporation in 1956, Thiokol assumed this responsibility, along with rocket motor production. Production of rocket motors continued to be the primary mission of LHAAP until 1965, when the production of pyrotechnic and illuminating ammunition was re-established.

Prior to 1994, operations consisted of compounding pyrotechnic and propellant mixtures, load, assemble, and pack (LAP) activities, accommodating receipt and shipment of containerized cargo, and maintenance and/or layaway of standby facilities and equipment as they apply to mobilization planning. The installation was also responsible for the static firing and elimination of Pershing I and II rocket motors in compliance with the intermediate-range nuclear force (INF) treaty in effect between the US and the former Union of Soviet Socialist Republics (USSR). In October 1996, a lease in excess of 1,000 of the 8,416 acres was granted to the Caddo Lake Institute (CLI) for biological and ecological studies by local schools and universities.

In July 1997, the plant became inactive and excess to the Army's needs. In July 1998 the Army contracted EarthTech, Inc. to liquidate all personal property and specific installed property. That contract was completed in fiscal year (FY)2000. In 1999 the Army contracted with Project Development Corporation to demolish specified structurally unsafe buildings. In 2003 the demolition of all remaining buildings began. The demolition of the power plant was completed in 2009. Only the transformers remaining, all planned demolition has taken place. A memorandum of agreement (MOA) between the Army and the US Fish and Wildlife Service (USFWS), was signed on Oct. 21, 2000 designating an area, consisting of approximately 7,200 acres, for establishment of a wildlife refuge overlay at LHAAP. In October 2002 LHAAP was transferred to the Base Realignment and Closure Office (BRACO) to manage as an excess property. In April 2004, the Army and the USFWS entered into an MOA that set forth the transfer process of LHAAP acreage. Since May 2004, approximately 7,000 LHAAP acres have been transferred to the USFWS. The USFWS manages these acres as the Caddo Lake National Wildlife Refuge within the perimeter fence of the former installation. Although the perimeter fence and gates remain functional, guards are no longer posted since the Army's security contract expired on March 14, 2007. The CLI lease with the Army was transferred to the USFWS with the affected acreage.

On Aug. 9, 1990, the LHAAP was placed on the NPL. After being listed on the NPL, LHAAP, the USEPA, and the Texas Water Commission (TWC) (now called the TCEQ) entered into a Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) Section 120 Agreement for remedial activities at LHAAP. The CERCLA Section 120 agreement, referred to as the federal facility agreement (FFA), became effective Dec. 30, 1991. The installation applied for a Resource Conservation and Recovery Act (RCRA) Part A permit.

In February 1992, a RCRA Part B permit was signed. As a result, a RCRA facility assessment (RFA) identified 57 potential sites of concern. Since that time, scrubbing of the list [removal of non-Environmental Restoration, Army (ER,A) eligible sites, redundancies, etc.] has resulted in the current Army Environmental Database - Restoration (AEDB-R) list of 50 sites. In late 2007, the USEPA Region VI clarified their view of the NPL status of LHAAP as consisting of only those sites listed in the FFA and any additional sites with significant contamination. During a meeting between the Army, the USEPA and the TCEQ held in February 2008 at TCEQ headquarters, regulators and the Army agreed on the sites that will be addressed as NPL, including those listed and those considered to be NPL-caliber. The NPL sites are LHAAP-004, LHAAP-037, LHAAP-046, LHAAP-047, LHAAP-049, LHAAP-050, LHAAP-058, and LHAAP-067 as well as the following sites which are listed in the FFA: LHAAP-001, LHAAP-011, LHAAP-012, LHAAP-013, LHAAP-014, LHAAP-016, LHAAP-017, LHAAP-018, LHAAP-024, LHAAP-027, LHAAP-029, LHAAP-032, LHAAP-054. The USEPA will continue to provide review and concurrence on documents related to these sites and will co-sign records of decision (ROD). The schedule for each of these sites will be described in this IAP, which will serve as formal documentation of the resolution between the Army and USEPA.

The non-NPL sites will be addressed through CERCLA, with RCRA issues addressed, as necessary, as applicable or relevant and appropriate requirements (ARAR), with the TCEQ as lead regulator. The USEPA will provide review; however, the decision documents (DD) will be signed by the Army alone with the TCEQ providing a letter of concurrence. In addition to the site listing of the FFA, an installation assessment by the Army in February 1980 and the RFA in April 1988 identified additional potential sites of concern. The information management system used in the early-1990s [Defense Environmental Restoration Program Management Information system (DERPMIS)] identified 59 sites at that time. In the mid-1990s, the tracking system being used at the time [the restoration management information system (RMIS)] was updated to remove duplicate sites, sites contained within other sites, sites that were not a part of the restoration program, and sites that never existed.

Cleanup Program Summary

The LHAAP Environmental Site Status, provided in Appendix A, is the resulting list of the LHAAP environmental sites, both NPL and non-NPL, with the associated DERPMS and RMIS numbers. The current status of the sites and their completion dates or projected phase completion dates are also provided.

The following sites have been transferred: LHAAP-001, LHAAP-005, LHAAP-009, LHAAP-011, LHAAP-013, LHAAP-014, LHAAP-015, LHAAP-034, LHAAP-045, LHAAP-052, LHAAP-057, LHAAP-061, and LHAAP-063. Site LHAAP-012 has been offered for transfer.

Installation Program Cleanup Progress

IRP

- Prior Year Progress:**
- A proposed plan (PP) completed for LHAAP-029
 - A remedial design (RD) completed for LHAAP-046
 - An RD completed for LHAAP-050
 - An RD completed for LHAAP-058
 - An RD completed for LHAAP-037/067
 - A feasibility study (FS) completed for LHAAP-047
 - An engineering evaluation/cost analysis (EE/CA) drafted for LHAAP-003
 - An FS drafted for LHAAP-004
 - An FS drafted for LHAAP-018/024

- Future Plan of Action:**
- Remedial action (operations) [RA(O)]/long-term management (LTM) will be implemented for LHAAP-037, LHAAP-046, LHAAP-050, LHAAP-058 and LHAAP-067
 - A ROD will be completed for LHAAP-003, LHAAP-004, LHAAP-016, LHAAP-017, LHAAP-018/024, LHAAP-029, and LHAAP-047

MMRP

- Prior Year Progress:**
- An MC Data Summary Report was completed for LHAAP-001-R-01 and LHAAP-003-R-01
 - A PP was completed for LHAAP-001-R-01 and LHAAP-003-R-01
 - A ROD was drafted for LHAAP-001-R-01 and LHAAP-003-R-01.

- Future Plan of Action:** A ROD will be completed in FY2012. The LTM phase will begin.

5-Year / Periodic Review Summary

5-Year / Periodic Review Summary

Status	Begin Date	End Date	End FY
Complete	200706	200706	2007
Complete	200206	200206	2002
Underway	201203	201310	2014

Last Completed 5-Year / Periodic Review Details

Associated ROD/DD Name	Sites
BURNING GROUND #3(LHAAP-018 & LHAAP-024)	LHAAP-018, LHAAP-024
CAPPING LANDFILLS 12 & 16	LHAAP-012, LHAAP-016

Results Interim RODs are satisfactory

Actions Implement Final RODs

Plans MNA

Recommendations and Implementation Plans:

All actions from the 2008 five-year review were addressed by 2010 including submission of an explanation of significant differences (ESD) to indicate the remedy at LHAAP-18/24 was limited to the information and communication technologies (ICT) and did not include the eight extraction wells that were mentioned in the interim remedial action (IRA) ROD.

Land Use Control (LUC) Summary

LUC title: LHAAP-037 & 067 GW

Site(s): LHAAP-067

ROD/DD title: Final ROD LHAAP-035B (037) & LHAAP-067

Location of LUC

LHAAP-037 and LHAAP-067 groundwater

Land Use Restriction: Media specific restriction - prohibit use of groundwater for consumption or domestic purposes, Media specific restriction - restrict drinking water well installation, Media specific restriction - restrict withdrawal or use of groundwater for agricultural/irrigation purposes

Types of Engineering Controls: None

Types of Institutional Controls: Restrictions on Groundwater Withdrawal

Date in Place: 201110

Modification Date: N/A

Date Terminated: N/A

Inspecting Organization: USACE District

Record of LUC: Master Plan or Equivalent

Documentation Date: N/A

LUC Enforcement: Annual Inspections, 5 Year Reviews

Contaminants: VOC

Additional Information

N/A

LUC title: LUC for LHAAP-012 Capping

Site(s): LHAAP-012

ROD/DD title: LHAAP-12 Final ROD

Location of LUC

Site LHAAP-012

Land Use Restriction: Landfill restriction - Prohibit activities that would impact the LF cap (or cover system) and drainage system, Landfill restriction - Prohibit excavation on LF cap or cover system, Media specific restriction - prohibit use of groundwater for consumption or domestic purposes, Media specific restriction - restrict drinking water well installation, Media specific restriction - restrict withdrawal or use of groundwater for agricultural/irrigation purposes

Types of Engineering Controls: Fences, Signs

Types of Institutional Controls: Deed Restrictions, Dig Permits

Date in Place: 200706

Modification Date: N/A

Date Terminated: N/A

Inspecting Organization: USACE District

Record of LUC: Master Plan or Equivalent

Documentation Date: 200706

LUC Enforcement: Annual Inspections, 5 Year Reviews

Contaminants: VOC

Additional Information

N/A

Summary of Parcel Prioritization and Transfer Strategy

Parcel Name: Burning Ground (FWS)

Parcel Size: 380.00

Associated Sites: LHAAP-017, LHAAP-016, LHAAP-024, LHAAP-018

Transfer Date: 201307

Current Land Use: Other (under remediation)

Future Land Use: Recreational

Encumbrances: N/A

Leases/Permits/Licenses: N/A

Transfer Strategy: Transfer to Other Federal Agencies

Recipient Organization: USFWS

Other Issues Affecting Transfer:N/A

Parcel Name: Debris Landfill

Parcel Size: 13.00

Associated Sites:

Transfer Date: 201207

Current Land Use: Industrial

Future Land Use: Recreational

Encumbrances: N/A

Leases/Permits/Licenses: N/A

Transfer Strategy: Transfer to Other Federal Agencies

Recipient Organization: N/A

Other Issues Affecting Transfer:N/A

Parcel Name: East FIA I (FWS)

Parcel Size: 182.00

Associated Sites:

Transfer Date: 200708

Current Land Use: Recreational

Future Land Use: Other (N/A)

Encumbrances: N/A

Leases/Permits/Licenses: N/A

Transfer Strategy: Transfer to Other Federal Agencies

Recipient Organization: USFWS

Other Issues Affecting Transfer:N/A

Parcel Summary

Parcel Name: East FIA II(FWS)

Parcel Size: 175.00

Associated Sites: PBC Longhorn, LHAAP-035

Transfer Date: 200909

Current Land Use: Industrial

Future Land Use: Recreational

Encumbrances: N/A

Leases/Permits/Licenses: N/A

Transfer Strategy: Transfer to Other Federal Agencies

Recipient Organization: USFWS

Other Issues Affecting Transfer:N/A

Parcel Name: Fire House (FWS)

Parcel Size: 2.98

Associated Sites:

Transfer Date: 200705

Current Land Use: Recreational

Future Land Use: Other (N/A)

Encumbrances: N/A

Leases/Permits/Licenses: N/A

Transfer Strategy: Transfer to Other Federal Agencies

Recipient Organization: USFWS

Other Issues Affecting Transfer:N/A

Parcel Name: Ground Signal Test (FWS)

Parcel Size: 80.00

Associated Sites: LHAAP-003-R-01

Transfer Date: 201301

Current Land Use: Other (Under remediation)

Future Land Use: Recreational

Encumbrances: N/A

Leases/Permits/Licenses: N/A

Transfer Strategy: Transfer to Other Federal Agencies

Recipient Organization: USFWS

Other Issues Affecting Transfer:N/A

Parcel Summary

Parcel Name: LANDFILL 12 (FWS)

Parcel Size: 51.00

Associated Sites: LHAAP-012

Transfer Date: 201210

Current Land Use: Industrial

Future Land Use: Recreational

Encumbrances: N/A

Leases/Permits/Licenses: N/A

Transfer Strategy: Transfer to Other Federal Agencies

Recipient Organization: USFWS

Other Issues Affecting Transfer:Land Use Control/maintenance costs

Parcel Name: Pistol Range (FWS)

Parcel Size: 1.00

Associated Sites: PBC Longhorn

Transfer Date: 201210

Current Land Use: Other (under remediation)

Future Land Use: Recreational

Encumbrances: N/A

Leases/Permits/Licenses: N/A

Transfer Strategy: Transfer to Other Federal Agencies

Recipient Organization: USFWS

Other Issues Affecting Transfer:N/A

Parcel Name: Production Area II

Parcel Size: 467.00

Associated Sites: PBC Longhorn

Transfer Date: 201302

Current Land Use: Other (Under remediation)

Future Land Use: Recreational

Encumbrances: N/A

Leases/Permits/Licenses: N/A

Transfer Strategy: Transfer to Other Federal Agencies

Recipient Organization: USFWS

Other Issues Affecting Transfer:N/A

Parcel Summary

Parcel Name: Production Area Ia (FWS)

Parcel Size: 456.72

Associated Sites: PBC Longhorn, LHAAP-035

Transfer Date: 200708

Current Land Use: Residential

Future Land Use: Other (N/A)

Encumbrances: N/A

Leases/Permits/Licenses: N/A

Transfer Strategy: Transfer to Other Federal Agencies

Recipient Organization: USFWS

Other Issues Affecting Transfer:N/A

Parcel Name: Production Area Ib (FWS)

Parcel Size: 107.59

Associated Sites: PBC Longhorn, LHAAP-035

Transfer Date: 200701

Current Land Use: Recreational

Future Land Use: Other (N/A)

Encumbrances: N/A

Leases/Permits/Licenses: N/A

Transfer Strategy: Transfer to Other Federal Agencies

Recipient Organization: USFWS

Other Issues Affecting Transfer:N/A

Parcel Name: South Test/Bomb (FWS)

Parcel Size: 72.00

Associated Sites: LHAAP-001-R-01

Transfer Date: 201301

Current Land Use: Other (Under remediation)

Future Land Use: Recreational

Encumbrances: N/A

Leases/Permits/Licenses: N/A

Transfer Strategy: Transfer to Other Federal Agencies

Recipient Organization: USFWS

Other Issues Affecting Transfer:N/A

Parcel Summary

Parcel Name: Static Test (FWS)

Parcel Size: 55.00

Associated Sites:

Transfer Date: 201210

Current Land Use: Other (Under remediation)

Future Land Use: Recreational

Encumbrances: N/A

Leases/Permits/Licenses: N/A

Transfer Strategy: Transfer to Other Federal Agencies

Recipient Organization: USFWS

Other Issues Affecting Transfer:N/A

Parcel Name: Y Area (FWS)

Parcel Size: 17.00

Associated Sites:

Transfer Date: 201210

Current Land Use: Other (Under remediation)

Future Land Use: Recreational

Encumbrances: N/A

Leases/Permits/Licenses: N/A

Transfer Strategy: Transfer to Other Federal Agencies

Recipient Organization: USFWS

Other Issues Affecting Transfer:N/A

LONGHORN ARMY AMMUNITION PLANT

Non-BRAC Excess Installation Restoration Program

IRP Summary

Installation Total Army Environmental Database-Restoration (AEDB-R) Sites/Closeout Sites Count: 54/17

Installation Site Types with Future and/or Underway Phases

- 2 Above Ground Storage Tank
(LHAAP-049, LHAAP-067)
- 3 Burn Area
(LHAAP-001, LHAAP-017, LHAAP-018)
- 1 Contaminated Ground Water
(PBC Longhorn)
- 5 Landfill
(LHAAP-011, LHAAP-012, LHAAP-013, LHAAP-014, LHAAP-016)
- 1 Oil Water Separator
(LHAAP-056)
- 3 Spill Site Area
(LHAAP-051, LHAAP-058, LHAAP-066)
- 13 Storage Area
(LHAAP-002, LHAAP-003, LHAAP-006, LHAAP-007, LHAAP-023, LHAAP-036, LHAAP-037, LHAAP-045, LHAAP-059, LHAAP-060, LHAAP-064, LHAAP-065, LHAAP-068)
- 1 Surface Impoundment/Lagoon
(LHAAP-024)
- 1 Underground Storage Tank
(LHAAP-035)
- 4 Waste Lines
(LHAAP-029, LHAAP-046, LHAAP-047, LHAAP-050)
- 3 Waste Treatment Plant
(LHAAP-004, LHAAP-008, LHAAP-055)

Most Widespread Contaminants of Concern

Explosives, Metals, Munitions constituents (MC), Perchlorate, Petroleum, Oil and Lubricants (POL), Volatiles (VOC)

Media of Concern

Groundwater, Sediment, Soil, Surface Water

Completed Remedial Actions (Interim Remedial Actions / Final Remedial Actions (IRA/FRA))

Site ID	Site Name	Action	Remedy	FY	Cost
LHAAP-018	BURNING GROUND/WASHOUT POND(SWMU 18)	IRA	REMOVAL	1997	TBD
LHAAP-024	FORMER UNLINED EVAP POND (SWMU 24)	IRA	CAPPING	1997	TBD
LHAAP-024	FORMER UNLINED EVAP POND (SWMU 24)	IRA	REMOVAL	1997	TBD
LHAAP-012	ACTIVE LANDFILL (SWMU 12)	IRA	CAPPING	2005	\$5.0 K
LHAAP-016	OLD LANDFILL (SWMU 16)	IRA	CAPPING	2005	\$14.0 K
LHAAP-012	ACTIVE LANDFILL (SWMU 12)	FRA	INSTITUTIONAL CONTROLS	2007	TBD
LHAAP-012	ACTIVE LANDFILL (SWMU 12)	FRA	NATURAL ATTENUATION	2007	TBD
LHAAP-035	SUMPS (145) VARIOUS	FRA	WASTE REMOVAL - SOILS	2009	TBD
LHAAP-004	LHAAP PILOT WASTEWATER TREATMENT PLANT	IRA	WASTE REMOVAL - SOILS	2011	TBD
LHAAP-018	BURNING GROUND/WASHOUT POND(SWMU 18)	IRA	GROUND WATER TREATMENT	2011	TBD
LHAAP-024	FORMER UNLINED EVAP POND (SWMU 24)	IRA	GROUND WATER TREATMENT	2011	TBD

IRP Summary

Duration of IRP

Year of IRP Inception: 197906

Estimated Date for Remedy-In-Place (RIP)/Response Complete (RC): 201504/204109

Date of IRP completion including Long Term Management (LTM): 204109

IRP Contamination Assessment

Contamination Assessment Overview

In early 2008, the installation-wide ecological risk assessment was completed. In 2012 it was discovered that explosives analysis data which had been deemed unusable was inadvertently included in the ecological risk assessment. The impact of removing the unusable data from the ecological risk assessment will be evaluated, additional samples will be collected and an ecological risk assessment addendum will be completed in 2012. Work currently being conducted under a performance-based contract (PBC) includes conducting additional sampling activities at several sites and finalizing outstanding FSs and EE/CAs, with PPs and a ROD to follow during calendar year 2012. Regulatory concurrence was obtained for reports recommending no action for these 11 sites: LHAAP-06, LHAAP-07, LHAAP-23, LHAAP-35, LHAAP-36, LHAAP-51, LHAAP-55, LHAAP-60, LHAAP-64, LHAAP-66, and LHAAP-68.

In 2008, DDs were signed for sites LHAAP-6, 7, 48, 51, 55, 60, 64, 66, and 68. Also in 2008 the FSs were completed for all applicable total environmental restoration contract (TERC) sites including the three TERC NPL sites (LHAAP-32, LHAAP-37, and LHAAP-67) and a ROD document was signed for TERC NPL site LHAAP-32 in 2008. No action DDs were signed in 2008 for the remaining TERC sites (LHAAP-8, LHAAP-48, LHAAP-53, and LHAAP-59) and in 2010 the RODs were signed for LHAAP-37, LHAAP-46, LHAAP-49, LHAAP-50, LHAAP-58, LHAAP-67 and Pistol Range. In 2012, DDs will be completed for LHAAP-05, -09, -15, -19, -34, -52, -56, -57, -61, -63, -65, -69, -70, & -71. In 2012, the following IRP sites were added to AEDB-R: LHAAP-46, -47, -49, -56, -59, & -65.

Sediment samples collected by the Army from Caddo Lake near the mouths of two branches of Goose Prairie Creek indicated elevated lead and mercury concentrations. The sampling locations are outside of the installation boundary. In 2004, an investigation of contaminants in fish tissue from three Caddo Lake sites, one of which is upgradient at Clinton Lake, was funded by the USEPA Region 6 and performed by the TCEQ Region 5. It concluded that mercury was present at elevated levels from all three sites, dioxin was also present, but highest at Clinton Lake (a lake upstream from LHAAP), and pesticides, polychlorinated biphenyls (PCB) and perchlorate were not detected in either edible fish fillets or whole fish.

Approximately 7,000 acres of the plant have transferred to the USFWS and are being operated as the Caddo Lake National Wildlife Refuge. The remaining acreage is also expected to transfer to the USFWS as restoration activities are completed.

Cleanup Exit Strategy

As RODs are finalized and RODs and RAs are implemented, long-term RA(O) and monitoring will continue until ramp-down.

Ramp-down/exit strategies at the sites will continue to be based on human and environmental exposure.

IRP Previous Studies

Year	Title	Author	Date
1979	Assessment of Contaminant Migration, Longhorn Army Ammunition Plant	Robert H. Balter Co	APR-1979
1980	Installation Assessment of Longhorn Army Ammunition Plant, Report No. 150	U.S. Army Toxic and Hazardous Materials Agency	FEB-1980
	Land Disposal Study No. 38-26-0104-81, LHAAP, 23 January - 8 February 1980	USAEHA	MAY-1980
1981	Wastewater Engineering Special Study No. 32-62-0182-82	Wastewater Engineering Special Study No. 32-62-0182-82	SEP-1981
1983	Phase II, Hazardous Waste Management Special Study No. 39-26-0147-83, DARCOM Open-Burning/Open-Detonation Grounds Evaluation, LHAAP, 31 July - 3 August 1981	USAEHA	SEP-1983
1984	Closure of Unlined Evaporation Pond	Kindle, Stone and Associates	JUN-1984
	Longhorn Army Ammunition Plant Contamination Survey, Contract # DAAA09-78-C-3004,	Environmental Protection Systems, Inc	JUN-1984
1986	Closure Report, Unlined Evaporation Pond, Longhorn Army Ammunition Plant	Army Corps of Engineers, Tulsa	JUN-1986
1994	Interim Risk Assessment for Burning Ground 3 & Unlined Evaporation Pond Sites (18 & 24)	Army Corps of Engineers, Tulsa	JAN-1994
	Soil and Groundwater Background Concentration Study	Army Corps of Engineers, Tulsa	MAY-1994
	Remedial Investigation /Feasibility Study Report for Areas 13 & 14	Army Corps of Engineers, Tulsa	JUN-1994
	Draft Final Workplan Addendum Soil and Groundwater Background Concentration Study	Army Corps of Engineers, Tulsa	JUN-1994
1995	Final Soil Background Concentration Report (Revised)	Army Corps of Engineers, Tulsa	MAR-1995
	Groundwater Background Concentration Report	Army Corps of Engineers, Tulsa	MAY-1995
	Final HydroGeologic Assessment Report	Army Corps of Engineers, Tulsa	MAY-1995
	Final Prop Plan of Action for Sites 13 & 14	Army Corps of Engineers, Tulsa	JUN-1995
	Groundwater Sampling Results-May 95, Interim Remedial Action-Phase III, Burning Ground 3 and UEP, LHAAP 18 & 24	Army Corps of Engineers, Tulsa	JUN-1995
	Remedial Investigation/Feasibility Study Report for Sites 13 & 14	Army Corps of Engineers, Tulsa	JUN-1995
	Final Record of Decision for Early Interim Remedial Action at Landfill Sites 12 & 16	Army Corps of Engineers, Tulsa	JUL-1995
1996			

IRP Previous Studies

	Title	Author	Date
1996	Final Work Plan for Phase III Interim Remedial Action at Burning Ground 3	Army Corps of Engineers, Tulsa	JAN-1996
	Group 4 Baseline Risk Assessment Work Plan	Army Corps of Engineers, Tulsa	FEB-1996
	Final Project Work Plans, Interim Remedial Action Landfills 12 & 16 Caps	Army Corps of Engineers, Tulsa	JUN-1996
	Group 4 Sumps Groundwater Monitoring Quarterly Report	Army Corps of Engineers	JUN-1996
	Draft Final Design Analysis Report for the Site 16 Time Critical Removal Action	Army Corps of Engineers	JUN-1996
	Draft Final Comprehensive Chemical Data Acquisition Plan for the RI/FS	Army Corps of Engineers, Tulsa	JUL-1996
	Draft Final Field Summary Report for the Phase II, Group 2 Sites Remedial Investigation	Army Corps of Engineers, Tulsa	JUL-1996
	Treatment Simulation and Toxicity Testing Results of Site 16 Groundwater	Army Corps of Engineers, Tulsa	AUG-1996
	Final Project Construction Drawings, Interim Remedial Action, Landfill 12 & 16 Caps	Army Corps of Engineers, Tulsa	AUG-1996
	1997	Final Remedial Investigation Report Group 1 Sites (Sites 1, 11, 27, and XX) and Vol. 2 Baseline Risk Assessment	Army Corps of Engineers, Tulsa
1998	Final Record of Decision for Early Interim Remedial Action at Group 1 Sites	Army Corps of Engineers, Tulsa	FEB-1998
	Group 2 Final Workplan	Army Corps of Engineers, Tulsa	MAR-1998
	Environmental Baseline Study	Army Corps of Engineers, Tulsa	APR-1998
	Group 4 Final Workplan	Army Corps of Engineers, Tulsa	JUL-1998
2000	Site 16 Risk Assessment	Army Corps of Engineers, Tulsa	MAR-2000
	Hazardous and Medical Waste Study - Response Complete Verification and Relative Risk Site Evaluation for the Longhorn Army Ammunition Plant	USACHPPM	JUL-2000
	Final Site 16 Remedial Investigation Report	Army Corps of Engineers, Tulsa	OCT-2000
2001	Final Remedial Investigation Report for Group 2 Sites	Jacobs Engineering Group, Inc	APR-2001
	Baseline Risk Assessment: Human Health for Site 16 Landfill Remedial Investigation and Feasibility Study	Jacobs Engineering Group, Inc	JUN-2001
	Final Ecological Risk Assessment: Supplement to Site 16 Landfill Remedial Investigation Report	Jacobs Engineering Group, Inc	OCT-2001
2002	Final Group 4 Sites Remedial Investigation Report (Sites 35A, 35B, 46, 47, 48, 50, 60, and Goose Prairie Creek)	Jacobs Engineering Group, Inc	JAN-2002
	Final Group 4 Sites Remedial Investigation Addendum (Sites 04, 08, 67, and Hydrocarbon Study)	Jacobs Engineering Group, Inc	FEB-2002
	Final Group 2 Sites Remedial Investigation Report Addendum (Site 49)	Jacobs Engineering Group, Inc	FEB-2002

IRP Previous Studies

Year	Title	Author	Date
2002	Final Feasibility Study for Site 16	Jacobs Engineering Group, Inc	MAR-2002
	Final Five-Year Review for Sites 18 & 24 (Burning Ground No. 3), Site 16 (Old Landfill), and Site 12 (Sanitary Landfill)	Complete Environmental Service	AUG-2002
	Group 2 Sites Baseline Human Health and Screening Ecological Risk Assessment (Sites 12, 17, 18/24, 29, 32, 49, Harrison Bayou, and Caddo Lake)	Jacobs Engineering Group, Inc	AUG-2002
2004	Final Installation-Wide Background Study Workplan	Shaw Environmental and Infrastructure	JAN-2004
	Final Groundwater Data Gaps Investigation Workplan (Groups 2 and 4)	Shaw Environmental and Infrastructure	FEB-2004
	Final Technical Memorandum: Modeling Approach for Derivation of Soil and Groundwater Concentrations Protective of Surface Water and Sediment	Shaw Environmental and Infrastructure	MAR-2004
	Final Sediment Sampling Report for Caddo Lake and Clinton Lake	Shaw Environmental and Infrastructure	APR-2004
	Final Environmental Condition of Property I	Shaw Environmental and Infrastructure	MAY-2004
	Final Background Soil Study Report	Shaw Environmental and Infrastructure	JUL-2004
	Final Evaluation of LHAAP-45 Surface Soil Analytical Data	Shaw Environmental and Infrastructure	SEP-2004
	Final Groundwater Data Gaps Investigation Workplan (Groups 2 and 4), Addenda 1 and 2	Shaw Environmental and Infrastructure	SEP-2004
	Final Environmental Condition of Property II	Army Corps of Engineers, Tulsa	NOV-2004
	2005	Final Site 12 Feasibility Study	Shaw Environmental and Infrastructure
Final Environmental Site Assessment Phase I and II Report		Plexus Scientific Corporation	FEB-2005
Final Feasibility Report for Site 12 Addendum (Revision 2)		Shaw Environmental and Infrastructure	MAR-2005
Final Proposed Plan for Landfill 12 (LHAAP-12),		Shaw Environmental and Infrastructure	MAR-2005
Final Project Report Plant-Wide Perchlorate Investigation		Solutions To Environmental Problems (STEP)	APR-2005
Final Site Inspection Report for the Military Munitions Response Program		Engineering-Environmental Management, Inc	JUN-2005
Final Feasibility Study for LHAAP-67 (Aboveground Storage Tank Farm),		Shaw Environmental and Infrastructure	AUG-2005
Final Feasibility Study for LHAAP-35B (37) (Chemical Laboratory)		Shaw Environmental and Infrastructure	OCT-2005
Final Site Evaluation Report for LHAAP-32 (Former Waste TNT Disposal Plant)		Shaw Environmental and Infrastructure	NOV-2005
2006		Final Installation-Wide Work Plan	Shaw Environmental and Infrastructure
	Decision Documentation for LHAAP-03 (Wastewater	Shaw Environmental and Infrastructure	JAN-2006

IRP Previous Studies

2006

Title	Author	Date
Collection At Paint Shop), LHAAP-06 (Building 54F), and LHAAP-23 (Building 707-C Storage Area for PCBs),	Infrastructure	
Final Work Plan for Engineering Evaluation / Cost Analysis for Military Munitions Response Program	CAPE	MAR-2006
Final Background Surface Water and Sediment Study Report	Shaw Environmental and Infrastructure	JUL-2006
Draft Final Proposed Plan, LHAAP-37 & 67	Shaw Environmental and Infrastructure	JUL-2006
Final Record of Decision, LHAAP-12	US Army	JUL-2006
Remainder of PBC docs that have been submitted :	Workplans; Summary report for 46 and pistol range (Draft); Evaluation Report for 02 (Draft)	SEP-2006
Draft Final Site Evaluation Report, LHAAP-02; Work Plan Addenda for LHAAP-04, 07, 46, 51, 35/36, 29, Pistol Range, and Chromium Specification;	Shaw Environmental and Infrastructure	SEP-2006
Draft Final Evaluation of Monitored Natural Attenuation, LHAAP-12, 37 & 67	Shaw Environmental and Infrastructure	DEC-2006

2007

Final Groundwater Monitoring Report Sites 12 and 16 (spring 2003, spring 2004 and winter 2004)	ALL Consulting	JAN-2007
Final Modeling Report, Derivation of Soil and Groundwater Concentrations Protective of Surface Water and Sediment, Rev. 01	Shaw Environmental and Infrastructure	FEB-2007
Final LHAAP-12 Well Abandonment and Installation Report Groundwater, Data Gaps Investigation Groups 2 and 4	Shaw Environmental, Inc.	APR-2007
Final Site Evaluation Report, LHAAP-48 & 53	Shaw Environmental and Infrastructure	APR-2007
Final Addendum 11 Monitored Natural Attenuation Sampling LHAAP-16, -17, -29, -46, -47, -50, 35A(58), Final Installation-Wide Work Plan	Shaw Environmental, Inc.	MAY-2007
Legal Notice - Industrial Solid Waste Notice of Land Use Controls at LHAAP-12	Rose Zeiler, LHAAP Site Manager	JUN-2007
Final Results of Modeling for Natural Attenuation of Trichloroethene at LHAAP-12	Shaw Environmental, Inc.	JUN-2007
Evaluation of Perimeter Well Data for Use as Groundwater Background	Shaw Environmental, Inc.	JUN-2007
Final Natural Attenuation Evaluation LHAAP-12, LHAAP-35B(37) and LHAAP-67 (Report and Appendix A)	Shaw Environmental, Inc.	JUN-2007
Remedial Design Addendum Landfill 12 (LHAAP-12)	Shaw Environmental, Inc.	JUN-2007
Baseline Ecological Risk Assessment Surface Water Sampling Plan for Goose Prairie Creek, Revision 01	Shaw Environmental, Inc.	JUL-2007
Final Results of Modeling for Natural Attenuation of Chlorinated Solvents in Groundwater at LHAAP-35B(37) & 67	Shaw Environmental, Inc.	JUL-2007
Final LHAAP-59 Site Investigation Report	Shaw Environmental, Inc.	AUG-2007
Draft Final Second Five year review Report, LHAAP-12, 16, 18 & 24	Shaw Environmental, Inc.	AUG-2007
Memorandum: Supplemental Groundwater Activities at LHAAP-37	Shaw Environmental, Inc.	SEP-2007

IRP Previous Studies

Year	Title	Author	Date
2007	Final Landfill 12 (LHAAP-12) Operating Properly and Successfully Demonstration Report	Shaw Environmental, Inc.	SEP-2007
	Memorandum: Analysis of Soil Samples Collected from LHAAP-59 on September 14, 2007	Shaw Environmental, Inc.	OCT-2007
	Final Installation-Wide Baseline Ecological Risk Assessment Vols. I & II	Shaw Environmental, Inc.	NOV-2007
	Final Site Investigation Report: LHAAP-06, 07, 51, 55, 64, 66 and 68 (rev 1)	Shaw Environmental, Inc.	DEC-2007
2008	Final Proposed Plan, LHAAP-08	Shaw Environmental, Inc.	JAN-2008
	Final Data Evaluation Report Chemical Concentrations in soil Samples Associated with LHAAP-35/36 Sumps	Shaw Environmental, Inc.	JAN-2008
	Final Proposed Plan, LHAAP-32	Shaw Environmental, Inc.	JAN-2008
	Final Proposed Plan, LHAAP-48 & 53	Shaw Environmental, Inc.	JAN-2008
	Draft Final LHAAP-32 Record of Decision	Shaw Environmental, Inc.	MAR-2008
	Draft Final LHAAP-08, 48 & 53 Decision Document	Shaw Environmental, Inc.	MAR-2008
	Final Decision Document, LHAAP-6, 7, 51, 55, 64, 66 and 68	Shaw Environmental, Inc.	JUL-2008
	Final LHAAP-32 Record of Decision	Shaw Environmental, Inc.	AUG-2008
	Final LHAAP-59 Decision Document	Shaw Environmental, Inc.	SEP-2008
	Final Five-Year Review Second Five-Year Review Report for LHAAP-12, 16 and 18/24	Shaw Environmental Inc.	SEP-2008
	Final LHAAP-60 Decision Document	Shaw Environmental, Inc.	OCT-2008
	Final LHAAP-8, 48, 53 and 002-R Decision Document	Shaw Environmental, Inc.	NOV-2008
2009	Draft Site Evaluation Report and Soil Removal Report for LHAAP-49	Shaw Environmental, Inc.	JAN-2009
	Draft Final LHAAP-37/67 Record of Decision	Shaw Environmental, Inc.	JAN-2009
	Final Site Investigation Report, LHAAP-2	Shaw Environmental, Inc.	JAN-2009
	Final Engineering Evaluation/Cost Analysis, LHAAP-4	Shaw Environmental, Inc.	MAR-2009
2010	Final Proposed Plan, LHAAP-46	Shaw Environmental, Inc.	JAN-2010
	Final Proposed Plan, LHAAP-35A(58)	Shaw Environmental, Inc.	JAN-2010
	Final Proposed Plan, LHAAP-50	Shaw Environmental, Inc.	JAN-2010
	Final Proposed Plan, LHAAP-49	Shaw Environmental, Inc.	JAN-2010
	Final Proposed Plan, LHAAP-17	Shaw Environmental, Inc.	MAY-2010
	Final Record of Decision, LHAAP-37/67	US Army	JUN-2010
	Final Decision Document, LHAAP-02	Shaw Environmental, Inc.	JUL-2010
	Final Record of Decision, LHAAP-49	Shaw Environmental, Inc.	AUG-2010
	Final Record of Decision, LHAAP-46	Shaw Environmental, Inc.	SEP-2010
	Final Record of Decision, LHAAP-50	Shaw Environmental, Inc.	SEP-2010
	Final Record of Decision, LHAAP-35A(58)	Shaw Environmental, Inc.	SEP-2010
	Final Proposed Plan, LHAAP-16	Shaw Environmental, Inc.	SEP-2010

IRP Previous Studies

	Title	Author	Date
2010	Final Decision Document, LHAAP-35/36	Shaw Environmental, Inc.	OCT-2010
2011	Final Proposed Plan, LHAAP-29	Shaw Environmental, Inc.	MAR-2011
	Final MC Summary Report, LHAAP-001-R-01 & LHAAP-003-R-01	Shaw Environmental, Inc.	JUN-2011
	Final Proposed Plan, LHAAP-001-R-01 & LHAAP-003-R-01	Shaw Environmental, Inc.	JUN-2011
	Final Feasibility Study, LHAAP-47	Shaw Environmental, Inc.	JUL-2011
	Final Remedial Design, LHAAP-35B(37) & LHAAP-67	US Army Corps of Engineers, Tulsa District	AUG-2011
	Final Remedial Design, LHAAP-46	Shaw Environmental, Inc.	SEP-2011
	Final Remedial Design, LHAAP-50	Shaw Environmental, Inc.	SEP-2011
	Final Remedial Design, LHAAP-35A(58)	Shaw Environmental, Inc.	SEP-2011

LONGHORN ARMY AMMUNITION PLANT

Non-BRAC Excess

Installation Restoration Program

Site Descriptions

Site ID: LHAAP-001

Site Name: INERT BURNING GROUNDS (SWMU 1)

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: LOW

Phases	Start	End
PA.....	197906.....	198406
SI.....	197906.....	198406
RI/FS.....	199008.....	199801
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 199801

SITE DESCRIPTION

A no action ROD was signed by the USEPA in February 1998; the site is closed and suitable for non-residential use.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-002

Site Name: VACCUM TRUCK OVERNITE PARKING LOT

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: NOT EVALUATED

Phases	Start	End
PA.....	197906.....	198705
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 198705

SITE DESCRIPTION

A notification [not a remedy or land use control (LUC)] has been filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential is required.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews are required.

Site ID: LHAAP-003

Site Name: BUILDING 722-PAINT SHOP

STATUS

Parcel: NONE

Regulatory Driver: RCRA

RRSE: MEDIUM

Contaminants of Concern: Metals

Media of Concern: Soil

Phases	Start	End
RFA.....	197906.....	198705
RFI/CMS.....	201201.....	201212
IRA.....	201201.....	201212
LTM.....	201301.....	204109

RIP Date: N/A

RC Date: 201212

SITE DESCRIPTION

LHAAP-03 was a waste collection site outside of the paint shop at Building 722-P. Building 722-P was used for paint spraying and polyurethane spray coating of various items. Heavy metal-based primers, other waste solvents and contaminated rags were collected in a 55-gallon drum on a gravel pad in an open-sided shed.

The site investigation report for LHAAP-03 was completed in August 2009. The site investigation identified soil contaminated with metals exceeding maximum soil contamination concentrations (MSCC). An EE/CA has been drafted to evaluate removal action alternatives for the metals-contaminated soil at LHAAP-03.

CLEANUP/EXIT STRATEGY

This site is being addressed under a PBA through September 2017. Actions to be completed before the PBA ends are completion of interim soil removal and primary document [no further action (NFA) ROD]. The EE/CA to be completed in 2012 recommends excavation and off-site disposal. At this time, it is expected that the post-PBA LTM will involve five-year reviews.

Site ID: LHAAP-004

Site Name: LHAAP PILOT WASTEWATER TREATMENT PLANT

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: NOT EVALUATED

Contaminants of Concern: Perchlorate

Media of Concern: Groundwater

Phases	Start	End
PA.....	197906.....	198705
RI/FS.....	201112.....	201306
RD.....	201201.....	201311
IRA.....	200908.....	201108
RA(C).....	201201.....	201409
RA(O).....	201201.....	201709
LTM.....	201709.....	204109

RIP Date: 201409

RC Date: 201709

SITE DESCRIPTION

The LHAAP Pilot wastewater plant was closed under RCRA guidelines in November 1997. The installation-wide baseline ecological risk assessment in 2007 did not identify any potential risk to ecological receptors. Additional investigations after the risk assessment found unacceptable levels of mercury in soil, and perchlorate, an emerging contaminant, in soil at levels that could potentially migrate into the groundwater. A soil removal action was recommended in the 2009 EE/CA for LHAAP-04. The soil removal was performed, and is documented in the final completion report, non-time critical removal action at LHAAP-04. As part of the removal action, a well was installed to sample groundwater beneath the backfilled excavation area. The results indicated that perchlorate was present in the groundwater at a concentration that exceeded the TCEQ groundwater-Ind value for perchlorate. An FS has been drafted to evaluate RA alternatives for the perchlorate- contaminated groundwater at LHAAP-04.

CLEANUP/EXIT STRATEGY

This site is being addressed under a performance-based acquisition (PBA) through September 2017. Actions to be completed before the PBA ends are completion of primary documents (ROD and RD), and accomplishment of RIP. The FS is to be completed in 2012. The remedy being considered for this site is: in situ bioremediation and monitored natural attenuation (MNA) for groundwater, and LTM. The final remedy has not been selected yet for this site. At this time, it is expected that the post-PBA long-term RA(O) and LTM will involve MNA and LUC.

Site ID: LHAAP-006
Site Name: BUILDING 54F SOLVENT

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: NOT EVALUATED

<u>Phases</u>	<u>Start</u>	<u>End</u>
PA.....	197906.....	198705
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 198705

SITE DESCRIPTION

An NFA DD was signed in December 2008. A notification (not a remedy or LUC) has been filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential is required.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-007

Site Name: BUILDING 50G DRUM PROCESSING

STATUS

Parcel: NONE

Regulatory Driver: RCRA

RRSE:

<u>Phases</u>	<u>Start</u>	<u>End</u>
RFA.....	197906.....	198705
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 198705

SITE DESCRIPTION

An NFA DD was signed in December 2008. A notification (not a remedy or LUC) has been filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential is required.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-008

Site Name: SEWAGE TREATMENT PLANT

STATUS

Parcel: NONE

Regulatory Driver: RCRA

RRSE:

<u>Phases</u>	<u>Start</u>	<u>End</u>
RFA.....	197906.....	198705
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 198705

SITE DESCRIPTION

The site has been cleaned under RCRA guidelines. A notification (not a remedy or LUC) has been filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential is required.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-011

Site Name: SUS TNT BURIAL SITE AT AVE P&Q(SWMU 11)

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: LOW

Phases	Start	End
PA.....	197906.....	198705
SI.....	197906.....	198705
RI/FS.....	199008.....	199801
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 199801

SITE DESCRIPTION

An NFA ROD was signed by the USEPA by February 1998. The site is closed and suitable for industrial use. A five-year review report in the form of a memorandum report stating the use of the site remains industrial will be required for internal Army records.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-012

Site Name: ACTIVE LANDFILL (SWMU 12)

STATUS

Parcel: LANDFILL 12 (FWS) (51 acres)

Regulatory Driver: CERCLA

RRSE: HIGH

Contaminants of Concern: Volatiles (VOC)

Media of Concern: Groundwater

<u>Phases</u>	<u>Start</u>	<u>End</u>
PA.....	197906.....	198705
SI.....	197906.....	198705
RI/FS.....	199008.....	200607
RD.....	200509.....	200706
IRA.....	199509.....	200509
RA(C).....	200509.....	200706
RA(O).....	200509.....	201709
LTM.....	201709.....	204109

RIP Date: 200706

RC Date: 201709

SITE DESCRIPTION

Landfill 12 (previously called the active landfill), consisting of seven acres, was used for the disposal of nonhazardous industrial waste. The landfill had been used intermittently since 1963. Continuous use of the landfill began around 1978. Although the back section had been closed, the front section of the landfill continued to be used until its closure in March 1994. Site inspections (SI) conducted in 1993 concluded that an early IRA (landfill cap) was necessary to reduce further contamination to the groundwater. In 1997 the cap was completed, using treated soils from LHAAP-18 as subgrade fill. Cap maintenance started in 1998, and in 2002 the first five-year review was completed. The second five-year review was completed in 2008.

In 2002 the remedial investigation (RI) was completed. Groundwater analysis showed that some metals, chlorides, VOC, explosive compounds, and low levels of perchlorate were present. Surface water and sediment sample analysis showed similar contamination. Low levels of perchlorate were also detected in the soils. In three groundwater sampling rounds conducted in February 2003, February 2004, and December 2004, perchlorate was not detected with reporting limits of four micrograms per liter (ug/L) in the first two rounds, and only detected twice when a method with a lower reporting limit (0.2 ug/L) was used. Chromium in groundwater is now believed to be related to stainless steel well casings. In January 2006 the 12 wells with stainless steel casings and screen were removed. In 2006, five new wells were installed for long-term monitoring using polyvinyl chloride casing and screen. Results of subsequent groundwater sampling supported the postulation that the stainless steel casing in the monitoring wells was the source of the chromium.

In 2005 the FS was finalized. The recommended final remedy is MNA with LUCs consisting of cap protective provisions and groundwater restrictions. In August 2006 sampling to support MNA began. The PP addressed human and ecological risk. The ROD has been signed (July 2006), and in June 2007 the RD addendum was signed. The surrounding sediment and surface water were evaluated as part of the plant-wide ecological risk assessment and no chemicals of concern were identified.

Post-PBA (FY2015 and out-years) actions will include MNA with LUC consisting of cap protective provisions and groundwater restrictions.

CLEANUP/EXIT STRATEGY

As a part of RA(O), cap maintenance, MNA, and five-year reviews will be funded under the PBA through September 2017. Post-PBA activities will be limited to long-term RA(O) and five-year reviews to review MNA progress and any new site information.

Site ID: LHAAP-013

Site Name: SUS TNT BET ACTIVE&OLD LANDFILL(SWMU 13)

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: LOW

Phases	Start	End
PA.....	197906.....	198705
SI.....	197906.....	198705
RI/FS.....	199008.....	199512
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 199512

SITE DESCRIPTION

An NFA ROD was signed by the USEPA in February 1996. The site is closed and suitable for industrial use. A five-year review report in the form of a memorandum report stating the use of the site remains industrial will be required for internal Army records.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-014
Site Name: AREA 54 BURIAL GRND (SWMU 14)

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: LOW

Phases	Start	End
PA.....	197906.....	198705
SI.....	197906.....	198705
RI/FS.....	199008.....	199512
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 199512

SITE DESCRIPTION

An NFA ROD was signed in February 1996. The site is closed and suitable for industrial use. A five-year review report in the form of a memorandum report stating the use of the site remains industrial will be required for internal Army records.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-016

Site Name: OLD LANDFILL (SWMU 16)

STATUS

Parcel: Burning Ground (FWS) (380 acres)

Regulatory Driver: CERCLA

RRSE: HIGH

Contaminants of Concern: Perchlorate, Volatiles (VOC)

Media of Concern: Groundwater, Soil, Surface Water

<u>Phases</u>	<u>Start</u>	<u>End</u>
PA.....	197906.....	198705
SI.....	197906.....	198705
RI/FS.....	199008.....	201309
RD.....	200508.....	201312
IRA.....	199410.....	200509
RA(C).....	200508.....	201403
RA(O).....	200508.....	201709
LTM.....	201709.....	204109

RIP Date: 201403

RC Date: 201709

SITE DESCRIPTION

Landfill 16 (formally called the old landfill), consisting of about 22 acres, was originally used to dispose of products generated from the TNT wastewater treatment plant (WWTP); however, a variety of waste was disposed of in the landfill until the 1980s. This waste may have included burned rocket motor casings, substandard TNT, barrels of chemicals, oil, paint, scrap iron and wood. VOCs and metals above action levels have been found in the soil, surface water and groundwater around the site. Low levels of explosive compounds were detected in the groundwater.

SIs conducted in 1993 concluded that an early IRA (landfill cap) was necessary to reduce further contamination to the groundwater. The cap was completed in 1998, using treated soils from LHAAP-18 as subgrade fill. In late-1997, as part of the treatability study, eight extraction wells were installed to prevent contaminated groundwater from impacting Harrison Bayou. This system is still in operation; however, extracted water volume is low. Groundwater extracted from the Landfill 16 containment system is piped to the LHAAP-18 groundwater treatment plant (GWTP).

Perchlorate was first detected in groundwater at this site in 2000. VOCs and perchlorate have been detected in the surface water of Harrison Bayou.

In 2002 the RI was completed along with a five-year review. In March 2002 a final interim FS for Site 16 was issued. Under the PBC, a draft FS addendum to the March 2002 interim FS was submitted in February 2007. The FS was finalized in March 2010. A preliminary MNA evaluation was completed in 2007. The second five-year review was completed in 2008. The PP was finalized September 2010. Quarterly surface water sampling of the Harrison Bayou area has not shown significant contamination. The ROD will be signed in 2012 and will include cap maintenance, in situ bioremediation, biobarriers, MNA and LUCs.

An environmental security technology certification program research and development project for enhanced in situ bioremediation (VOCs, perchlorate and explosives in groundwater) was started in 2003 and continued to 2008. Ecological concerns most likely will be addressed with the final remedy at this site.

Post-PBA actions will include RA(O) and groundwater monitoring.

CLEANUP/EXIT STRATEGY

This site is being addressed under a PBA through September 2017. Actions to be completed before the PBA ends are completion

Site ID: LHAAP-016
Site Name: OLD LANDFILL (SWMU 16)

of primary documents (ROD and RD), and accomplishment of remedy-in-place (RIP). The PP complete in 2010 and RD to be completed in 2012 selected the following remedies for this site: passive biobarriers, in situ bioremediation and MNA for groundwater, and LTM. At this time, it is expected that the post-PBA long-term RA(O) and LTM will involve monitoring MNA with maintenance of the cap and LUC.

Site ID: LHAAP-017

Site Name: NO 2 FLASHING AREA BRN GROUND(SWMU 17)

STATUS

Parcel: Burning Ground (FWS) (380 acres)

Regulatory Driver: CERCLA

RRSE: HIGH

Contaminants of Concern: Explosives, Perchlorate, Volatiles (VOC)

Media of Concern: Groundwater, Soil

<u>Phases</u>	<u>Start</u>	<u>End</u>
PA.....	197906.....	198705
SI.....	197906.....	198705
RI/FS.....	199008.....	201309
RD.....	200508.....	201312
RA(C).....	200508.....	201403
RA(O).....	200508.....	201709
LTM.....	201709.....	204109

RIP Date: 201403

RC Date: 201709

SITE DESCRIPTION

This site (about 500 by 600 feet) was used to burn bulk TNT, photoflash powder, and reject material from Universal Match Corporation's production processes. From 1959 until 1980 the site was operated as a burning ground. In 1959 buildings razed at Site 29 (the former TNT production area) were burned at Burning Ground No. 2/Flashing Area (LHAAP-17). This site is situated about 400-500 feet southwest of Burning Ground No. 3.

In 1984 waste residues were removed and the area grassed over. VOCs and explosive compounds were found in the groundwater. Explosive compounds were found in the soil. In 2000 perchlorate was detected at this site [in groundwater at 300 parts per million (ppm), but less in soil].

In 2002 the RI was completed and a draft FS was prepared. In 2004 additional data gap studies were completed. A revised draft FS was submitted in 2009 by the PBC and the FS was finalized in 2010. The PP was finalized in May 2010. The ROD will be signed in 2012 and will include soil removal, extraction and treatment of groundwater, MNA and LUCs.

A research and development project for enhanced in situ-bioremediation (VOCs, perchlorate and explosives in soil and groundwater) was started in 2002 and completed in 2004. Results indicate that perchlorate contamination was reduced. An additional intermediate well was installed at the site in February 2008.

Post-PBA actions during LTM will involve monitoring of MNA.

CLEANUP/EXIT STRATEGY

This site is being addressed under a PBA through September 2017. The remedy selected for this site is groundwater extraction, followed by MNA for groundwater, and excavation and disposal for soil. Tasks to be completed before September 2017 are completion of primary documents (ROD and RD), and accomplishment of RIP. At this time, it is expected that the post-PBC long-term RA(O) and LTM will involve monitoring of MNA and LUC.

Site ID: LHAAP-018

Site Name: BURNING GROUND/WASHOUT POND(SWMU 18)

STATUS

Parcel: Burning Ground (FWS) (380 acres)

Regulatory Driver: CERCLA

RRSE: HIGH

Contaminants of Concern: Metals, Perchlorate, Volatiles (VOC)

Media of Concern: Groundwater, Soil, Surface Water

Phases	Start	End
PA.....	197906.....	198705
SI.....	197906.....	198705
RI/FS.....	199008.....	201401
RD.....	200508.....	201406
IRA.....	199503.....	201108
RA(C).....	200508.....	201504
RA(O).....	200508.....	204109

RIP Date: 201504

RC Date: 204109

SITE DESCRIPTION

This site, also known as Burning Ground No. 3 (34.5 acres), began operations in 1955. It was used for the treatment, storage, and disposal of solid and liquid explosives, pyrotechnics, and combustible solvent wastes by open burning, open detonation, and burial. The unlined evaporation pond (UEP) (LHAAP-024) was constructed in 1963 within Burning Ground No. 3. Explosive compounds, VOCs, and metals were detected in the soils and groundwater. In 1998 perchlorate was detected in the groundwater. In 1986 sludge from the UEP was removed and the area was capped. Quarterly monitoring has been conducted at the site since closure of the UEP.

In May 1995 an IRA ROD was signed. This IRA addressed soil and shallow groundwater contamination. In 1997, 30,000 cubic yards (cy) of soil were excavated and treated. The treated soil was used as fill in LHAAP-012 and -016. A GWTP, with approximately 5,000 feet of interception collection trenches, has been installed to control migration of contaminated groundwater. After treatment the extracted groundwater is discharged into Harrison Bayou. In 1999 perchlorate was detected at this site and a fluidized bed reactor treatment system was installed.

In 2002 the RI was completed, followed by a draft FS. In September 2007 the PBC contractor began an optimization pilot study for the groundwater extraction system with a report completed in February 2009.

Post-PBA actions during LTM are expected to include monitoring of MNA.

CLEANUP/EXIT STRATEGY

This site is being addressed under a PBA through September 2017. The remedy being considered for this site is optimization of the groundwater extraction system, bioaugmentation, and MNA. Tasks to be completed before September 2017 are completion of primary documents (FS, PP, ROD, RD) and accomplishment of RIP and continued RA(O).

The final remedy has not been selected yet for this site. At this time, the post-PBC long-term RA(O) and LTM are expected to include groundwater extraction, bioremediation and five-year reviews.

Site ID: LHAAP-023

Site Name: BUILDING 707-STORAGE AREA PCBS

STATUS

Parcel: NONE

Regulatory Driver: RCRA

RRSE:

<u>Phases</u>	<u>Start</u>	<u>End</u>
RFA.....	197906.....	198705
CS.....	197906.....	198705
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 198705

SITE DESCRIPTION

This site is closed and is suitable for non-residential use.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-024

Site Name: FORMER UNLINED EVAP POND (SWMU 24)

STATUS

Parcel: Burning Ground (FWS) (380 acres)

Regulatory Driver: CERCLA

RRSE: HIGH

Contaminants of Concern: Metals, Perchlorate, Volatiles (VOC)

Media of Concern: Groundwater, Soil

Phases	Start	End
PA.....	199005.....	199005
SI.....	199005.....	199008
RI/FS.....	199008.....	201401
RD.....	200508.....	201406
IRA.....	199503.....	201108
RA(C).....	200508.....	201504
RA(O).....	200508.....	204109

RIP Date: 201504

RC Date: 204109

SITE DESCRIPTION

This three-acre UEP was constructed in 1963 within Burning Ground No. 3. Explosive compounds, VOCs, and metals were detected in the soils and groundwater. In 1999, perchlorate was detected in the groundwater. In 1986, sludge from the UEP was removed and the area was capped. Quarterly monitoring has been conducted at the site since closure of the UEP.

In May 1995, an IRA ROD was signed. This IRA addressed soil and shallow groundwater contamination. In 1997, 30,000 cy of soil was excavated and treated. The treated soil was used as fill in LHAAP-012 and LHAAP-016. A GWTP, with approximately 5,000 feet of interception collection trenches, has been installed to control migration of contaminated groundwater. After treatment, the extracted groundwater is discharged into Harrison Bayou. In 1999 perchlorate was detected at this site and in 2001 a fluidized bed reactor treatment system was installed.

In 2002 the RI was completed, followed by a draft FS. In September 2007 the PBC contractor began an optimization study for the groundwater extraction system with a report on the results completed February 2009.

Post-PBA actions are currently expected to involve monitoring of MNA.

CLEANUP/EXIT STRATEGY

This site is being addressed under a PBA through September 2017. As with LHAAP-018, the remedy being considered for this site is optimization of the groundwater extraction system, bioaugmentation and MNA. Tasks to be completed before September 2017 are completion of primary documents (FS, PP, ROD, RD) and accomplishment of RIP and continued RA(O).

The final remedy has not been selected yet for this site but the post-PBC long-term RA(O) and LTM are expected to include groundwater extraction, bioremediation and five-year reviews.

Site ID: LHAAP-029

Site Name: FORMER TNT PRODUCTION AREA(SWMU 29)

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: HIGH

Contaminants of Concern: Munitions constituents (MC), Perchlorate, Volatiles (VOC)

Media of Concern: Groundwater, Sediment, Soil, Surface Water

Phases	Start	End
PA.....	197906.....	198705
SI.....	197906.....	198705
RI/FS.....	199008.....	201309
RD.....	200508.....	201312
RA(C).....	200508.....	201403
RA(O).....	200508.....	201709
LTM.....	201709.....	204109

RIP Date: 201403

RC Date: 201709

SITE DESCRIPTION

The former TNT production area consisting of about 85 acres, was in operation from April 1943 to August 1945 as a six-line plant, with a supporting acid plant. The plant produced 180 million kilograms of TNT throughout the period of operation. A bulk toluene storage area, servicing the TNT production area, was located adjacent to the production area. The TNT wastewater (red water) from the production of the TNT was sent through wooden pipelines to a storage tank and pump house, and then to the TNT WWTP (LHAAP-032). Cooling water (blue water) from the production area ran through main lines and into an open ditch. In 1959, the structures, except for the foundations, were demolished and removed. Through the late-1980s a portion of the northeast corner of the site (approximately two acres) was used for the washout of Pershing 1 and 2 rocket motor casings using trichloroethylene (TCE) and methylene chloride.

Explosive compounds have been detected in the soil, surface water, sediment, and groundwater samples. High concentrations of VOCs (including TCE and methylene chloride) have been detected in the groundwater with the highest concentrations in the intermediate hydrostratigraphic unit, and methylene chloride, dense non-aqueous phase liquid is suspected. In 2000 perchlorate was first detected in the soil and in the groundwater (at 88 ppm) at this site.

In 2002, the RI was completed and this site is included in the Group 2 draft FS. In FY2005 field sampling for soils was conducted. In FY2006, six wells were installed and sampled. Sediment samples were also collected from waste lines and outfall ditches. A revised draft FS was submitted by the PBC in 2008 and was finalized in 2010. The ROD will be signed in 2012 and will include soil removal, flushing and plugging lines, in situ chemical oxidation treatment of groundwater, MNA and LUCs.

LHAAP-49, the former acid plant (also known as former acid storage), was originally funded under LHAAP-29 due to the association in plant function. This was the location where acids were received and prepared for use in the TNT manufacturing process. The final site evaluation was finalized in 2009 and the ROD was finalized in 2010.

CLEANUP/EXIT STRATEGY

This site is being addressed under a PBA through September 2017. The remedy being considered for this site is in situ groundwater remediation followed by MNA, flushing and plugging lines, and excavation and disposal for soil and sediments. Tasks to be completed before September 2017 are completion of primary documents (ROD, RD), and accomplishment of RIP. The final remedy has not been selected yet for this site. At this time, the post-PBA RA(O) is expected to involve MNA and LUC.

Site ID: LHAAP-035

Site Name: SUMPS (145) VARIOUS

STATUS

Parcel: East FIA II(FWS) (175 acres),Production Area Ib (FWS) (107.59 acres),Production Area Ia (FWS) (456.72 acres)

Regulatory Driver: CERCLA

RRSE: HIGH

<u>Phases</u>	<u>Start</u>	<u>End</u>
PA.....	197906.....	198705
SI.....	197906.....	198705
RI/FS.....	199301.....	200908
RD.....	200508.....	200908
RA(C).....	200508.....	200908
RA(O).....	200709.....	200908
LTM.....	201201.....	204109

RIP Date: 200908

RC Date: 200908

SITE DESCRIPTION

This site contained 125 industrial wastewater sumps. The sumps were located in different production areas within LHAAP. Many of the sumps were removed or closed in 1996.

Several buildings at sites where sumps were located have a history of perchlorate use. Perchlorate contamination at these sites has been identified in the soil, surface water and groundwater. Interim measures have been implemented to minimize the runoff of perchlorate to Goose Prairie Creek.

In 2002, the RI was completed and in late FY2003 the initial perchlorate assessment was completed. Additional soil sampling, for the sumps, was completed in fall 2006. The NFA DD was finalized in December 2010. A notification (not a remedy or LUC) has been filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential is required.

LHAAP-002, LHAAP-003, LHAAP-004, LHAAP-006, LHAAP-007, LHAAP-036, LHAAP-058, LHAAP-060, LHAAP-65 and LHAAP-068 (PBC) and LHAAP-008 and LHAAP-037 (TERC) are associated with LHAAP-35 in AEDB-R because there were sumps at the sites and they are being funded through LHAAP-35; however, they are being addressed as separate sites for other unrelated environmental issues. With the PBC in 2005, funding for LHAAP-008 and LHAAP-037 remained with TERC through the RIP phase. Closeout actions for LHAAP-046 and LHAAP-047, both PBC sites, and LHAAP-048, a TERC site, are not currently listed in AEDB-R, but are being tracked under LHAAP-035.

LHAAP-008 and LHAAP-037 are being addressed through RD under the TERC. Through 2014, LTM for these sites will be addressed through the PBC after TERC. All other sites will be addressed under the PBC sites.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required. Soil that was found to be contaminated with perchlorate at sites where sumps were located is being addressed by those individual sites (i.e. LHAAP-047 and LHAAP-050)

Site ID: LHAAP-036

Site Name: EXPLOSIVE WASTE PADS (27)

STATUS

Parcel: NONE

Regulatory Driver: RCRA

RRSE:

<u>Phases</u>	<u>Start</u>	<u>End</u>
RFA.....	197906.....	198705
CS.....	197906.....	198705
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 198705

SITE DESCRIPTION

This site consists of 20 waste pads made of metal roof over four by eight concrete pad. It is included in Group 4 RI/FS. The NFA DD was finalized in December 2010. A notification (not a remedy or LUC) has been filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential is required.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-037

Site Name: CHEMICAL LABORATORY WASTE PAD

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Volatiles (VOC)

Media of Concern: Groundwater

Phases	Start	End
PA.....	199005.....	199008
RI/FS.....	201003.....	201006
RD.....	201006.....	201108
RA(C).....	201201.....	201309
RA(O).....	201201.....	201709
LTM.....	201709.....	204109

RIP Date: 201309

RC Date: 201709

SITE DESCRIPTION

This site is a collection point for spent solvents from the quality assurance (QA) lab. It consists of one 55-gallon drum set on a concrete pad. The site is included in the Group 4 RI/FS. The ROD was finalized in August 2010 and included MNA and LUCs for the site. The RD was finalized in August 2011. The RA is on hold while a two-year bioplug demonstration is implemented at the site beginning in March 2012.

CLEANUP/EXIT STRATEGY

This site is being addressed under a PBA through September 2017. Actions to be completed before the PBA ends are accomplishment of RIP followed by RA(O)/LTM including institutional controls (LUC). The RD complete in 2011 includes the following remedies for this site: MNA for groundwater, and LTM. At this time, it is expected that the post-PBA long-term RA(O) and LTM will involve monitoring MNA and LUC.

Site ID: LHAAP-045
Site Name: MAGAZINE AREA

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: MEDIUM

<u>Phases</u>	<u>Start</u>	<u>End</u>
PA.....	199005.....	199008
SI.....	200003.....	200409
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 200409

SITE DESCRIPTION

This site consists of 800 acres with 58 bunkers and two builds used for storage of munitions. SI conducted by US Army Center for Health, Promotion and Preventive Medicine (USCHPPM) determined perchlorate contamination. RI to be completed in September 2003. The final evaluation of LHAAP-45 surface soil analytical data was finalized in September 2004. The Site received USEPA concurrence for no further environmental investigation necessary. The site is closed and suitable for industrial use. A five-year review report in the form of a memorandum report stating the use of the site remains industrial will be required for internal Army records.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-046
Site Name: PLANT 2 AREA

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Volatiles (VOC)

Media of Concern: Groundwater

Phases	Start	End
PA.....	200201.....	200201
RI/FS.....	201006.....	201009
RD.....	201106.....	201109
RA(C).....	201201.....	201304
RA(O).....	201201.....	201709
LTM.....	201709.....	204109

RIP Date: 201304

RC Date: 201709

SITE DESCRIPTION

LHAAP-46, also known as Plant 2, had facilities for production of JB-2 propellant fuel 1944-1945 and was used to produce pyrotechnic ammunition, such as photoflash bombs, simulators, hand signals, and tracers for 40mm ammo from 1952-1956. Plant 2 was reactivated to produce pyrotechnic and illuminating devices from 1964 to 1997. Site investigations determined that groundwater was contaminated with VOCs. The ROD was finalized in September 2010 and includes MNA and LUCs for the site. A notification (not a remedy or LUC) will be filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential will be required. The RD was finalized in September 2011.

CLEANUP/EXIT STRATEGY

This site is being addressed under a PBA through September 2017. The remedy selected for this site is MNA for groundwater. Tasks to be completed before September 2017 are accomplishment of RIP followed by RA(O)/LTM. The final remedy has been selected for this site. At this time, it is expected that the post-PBA RA(O) will involve monitoring MNA and LUC.

Site ID: LHAAP-047
Site Name: PLANT 3 AREA

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: HIGH

Contaminants of Concern: Metals, Perchlorate, Volatiles (VOC)

Media of Concern: Groundwater, Soil

<u>Phases</u>	<u>Start</u>	<u>End</u>
PA.....	197906.....	198705
RI/FS.....	201201.....	201307
RD.....	201201.....	201312
RA(C).....	201201.....	201410
RA(O).....	201201.....	201709
LTM.....	201709.....	204109

RIP Date: 201410

RC Date: 201709

SITE DESCRIPTION

LHAAP-47, also known as Plant 3, was used from 1954 to the early-1980s to produce rocket motors. Some of the rocket motor facilities converted to produce pyrotechnic and illumination devices, and continued this operation until 1997. Site investigations determined that groundwater was contaminated with VOCs, perchlorate, and metals and a soil source for perchlorate was identified. The FS evaluating remedial alternatives for LHAAP-47 was finalized in July 2011. The RAs for this site have been funded under an existing contract.

CLEANUP/EXIT STRATEGY

This site is being addressed under a PBA through September 2017. The remedy being considered for this site is bioaugmentation, biobarriers and MNA. Tasks to be completed before September 2017 are completion of primary documents (PP, ROD, RD) and accomplishment of RIP and continued RA(O).

The final remedy has not been selected yet for this site. At this time, the post-PBC long-term RA(O) and LTM are expected to include MNA and five-year reviews.

Site ID: LHAAP-049
Site Name: FORMER ACID STORAGE AREA

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE:

<u>Phases</u>	<u>Start</u>	<u>End</u>
PA.....	200903.....	200906
RI/FS.....	201005.....	201008
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 201008

SITE DESCRIPTION

LHAAP-49 is the former acid storage area, which was used from 1942 to 1945 for storage and formulation of acids and acid mixtures in support of TNT production during WWII. The NFA ROD was finalized in August 2010. A notification (not a remedy or LUC) has been filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential is required.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-050

Site Name: FORMER WASTE DISPOSAL FACILITY

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: HIGH

Contaminants of Concern: Metals, Perchlorate, Volatiles (VOC)

Media of Concern: Groundwater, Soil

Phases	Start	End
PA.....	199005.....	199008
SI.....	199506.....	199707
RI/FS.....	199801.....	201001
RD.....	200508.....	201102
RA(C).....	200508.....	201310
RA(O).....	200508.....	201709
LTM.....	201709.....	204109

RIP Date: 201310

RC Date: 201709

SITE DESCRIPTION

This site of about one acre received wastewater from the sumps at Plants 2 and 3 from 1955 to the early-1970s. Washout of ammonium perchlorate containers was also performed on this site.

VOCs and perchlorate were detected in the soil samples. VOCs, metals and perchlorate were detected in groundwater.

In 2002, the RI was completed and the FS was finalized in 2010. The ROD was finalized in 2010. The ROD includes soil removal, MNA and LUCs (groundwater use restriction) for the site. A notification (not a remedy or LUC) will be filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential will be required. The RD was finalized in September 2011. The VOCs and perchlorates in groundwater pose an unacceptable risk. In 2004 an additional data gap sampling was completed and in February 2008 an additional shallow well was installed downgradient of this site.

CLEANUP/EXIT STRATEGY

This site is being addressed under a PBA through September 2017. The remedy selected for this site is MNA for groundwater, and excavation and disposal for soil. Tasks to be completed before September 2017 are accomplishment of RIP followed by RA(O)/LTM. The final remedy has been selected for this site. At this time, it is expected that the post-PBA RA(O) will involve MNA and LUC.

Site ID: LHAAP-051

Site Name: PHOTOGRAPHIC LABORATORY/BLDG #60B

STATUS

Parcel: NONE

Regulatory Driver: RCRA

RRSE:

Phases	Start	End
RFA.....	199005.....	199008
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 199008

SITE DESCRIPTION

Building 60B was the location for processing x-ray film. It will be handled under RCRA closure. An NFA DD was signed in December 2008. A notification (not a remedy or LUC) has been filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential is required.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-055
Site Name: SEPTIC TANK (10)

STATUS

Parcel: NONE
Regulatory Driver: RCRA
RRSE:

Phases	Start	End
RFA.....	199005.....	199008
LTM.....	201201.....	204109
RIP Date:	N/A	
RC Date:	199008	

SITE DESCRIPTION

This site is being handled under RCRA guidelines. An NFA DD was signed in December 2008. A notification (not a remedy or LUC) has been filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential is required.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-056

Site Name: VEHICLE WASH RACK AND OIL/WATER SEP

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: NOT EVALUATED

<u>Phases</u>	<u>Start</u>	<u>End</u>
PA.....	199304.....	200801
RI/FS.....	201201.....	201212

RIP Date: N/A

RC Date: 201212

SITE DESCRIPTION

This site consisted of a concrete washrack sloped to drain, connected to an oil/water separator. The site had a permitted discharge to a drainage ditch. The site is located within the shop area. The sump on this site was investigated under LHAAP-035. DD to be drafted in 2012. A notification (not a remedy or LUC) will be filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential will be required.

CLEANUP/EXIT STRATEGY

This is a zero cost site. An NFA DD is funded for 2012.

Site ID: LHAAP-058

Site Name: MAINTENANCE COMPLEX

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Volatiles (VOC)

Media of Concern: Groundwater

Phases	Start	End
PA.....	199005.....	199008
SI.....	199502.....	199506
RI/FS.....	201006.....	201009
RD.....	201106.....	201109
RA(C).....	201109.....	201310
RA(O).....	201109.....	201709
LTM.....	201709.....	204109

RIP Date: 201310

RC Date: 201709

SITE DESCRIPTION

LHAAP-35A(58), also known as the shops area, was used to provide plant-operated laundry, automotive, woodworking, metalworking, painting, refrigeration, and electrical services. VOCs were detected in groundwater. The ROD was finalized in 2010 and includes in situ bioremediation for the eastern plume and MNA and LUCs (groundwater use restriction) for both the eastern and western groundwater plume for the site. A notification (not a remedy or LUC) will be filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential will be required. The RD was finalized in September 2011.

CLEANUP/EXIT STRATEGY

This site is being addressed under a PBA through September 2017. The remedy selected for this site is in situ bioremediation and MNA for groundwater. Tasks to be completed before September 2017 are accomplishment of RIP followed by RA(O)/LTM, which will involve MNA and LUC.

Site ID: LHAAP-059
Site Name: BUILDING 725

STATUS

Parcel: NONE
Regulatory Driver: CERCLA
RRSE:

Phases	Start	End
PA.....	200705.....	200708
RI/FS.....	200805.....	200808
LTM.....	201201.....	204109

RIP Date: N/A
RC Date: 200808

SITE DESCRIPTION

Building 725 at LHAAP-59 was constructed in 1984 to support maintenance activities at the plant as a pesticide storage building. It was determined through site investigations that no significant release had occurred at this site. The NFA DD was finalized in August 2008. A notification (not a remedy or LUC) has been filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential is required.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-060

Site Name: FORMER STORAGE BUILDING #411 & #714

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: MEDIUM

<u>Phases</u>	<u>Start</u>	<u>End</u>
PA.....	199005.....	199008
SI.....	199506.....	199707
RI/FS.....	199801.....	200402
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 200402

SITE DESCRIPTION

This site consists of two buildings formerly used for storage of pesticides and herbicides. It is included in Group 4 for RD/RA efforts. An NFA DD was signed in December 2008. A notification (not a remedy or LUC) has been filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential is required.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-064
Site Name: TRANSFORMER STORAGE

STATUS

Parcel: NONE

Regulatory Driver: TSCA

RRSE:

<u>Phases</u>	<u>Start</u>	<u>End</u>
RFA.....	199005.....	199008
CS.....	199502.....	199506
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 199506

SITE DESCRIPTION

This site was used for storage of non-PCB transformers. An NFA was required and an NFA DD was signed in December 2008. A notification (not a remedy or LUC) has been filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential is required.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-065
Site Name: BUILDING 209

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: NOT EVALUATED

<u>Phases</u>	<u>Start</u>	<u>End</u>
PA.....	201103.....	201106
RI/FS.....	201201.....	201212

RIP Date: N/A

RC Date: 201212

SITE DESCRIPTION

Building 209 was used for chemical storage for items such as paint and solvents. This building has a concrete floor with floor drains connected to sumps. The site is located just off of 11th street near the fire station. DD to be drafted in 2012. A notification (not a remedy or LUC) will be filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential will be required.

CLEANUP/EXIT STRATEGY

This is a zero cost site. An NFA DD is funded for 2012.

Site ID: LHAAP-066

Site Name: TRANSFORMER AT BLDG 401

STATUS

Parcel: NONE

Regulatory Driver: TSCA

RRSE:

Phases	Start	End
RFA.....	199005.....	199008
CS.....	199502.....	199506
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 199506

SITE DESCRIPTION

A transformer at building 401 dripped oil for approximately one year. The transformer did not contain PCBs So an NFA was required. An NFA DD was signed in December 2008. A notification (not a remedy or LUC) has been filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non- residential is required.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: LHAAP-067

Site Name: ABOVE GROUND STORAGE TANK

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Volatiles (VOC)

Media of Concern: Groundwater

Phases	Start	End
PA.....	199005.....	199008
SI.....	199809.....	199906
RI/FS.....	200110.....	201006
RD.....	201105.....	201108
RA(C).....	201201.....	201304
RA(O).....	201201.....	201709
LTM.....	201709.....	204109

RIP Date: 201304

RC Date: 201709

SITE DESCRIPTION

This site consisted of seven aboveground storage tanks (AST) containing No. 2 fuel oil, kerosene or solvents. The ASTs had earthen dikes sufficient to contain a potential spill. Motor fuel tanks were registered with the state and have been removed. Central Creek runs to the south of this site.

In 2001, VOCs (TCE, 1,1-dichloroethene, 1,2-dichloroethane, 1,1,2-trichloroethane) were detected in the groundwater. The data indicates that the impact is limited.

In 2002, the RI was completed and in 2004 additional sampling was conducted, with the final FS completed in August 2005. The ROD was finalized in August 2010 and included MNA and LUCs (groundwater use restriction) for the site. A notification (not a remedy or LUC) will be filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential will be required. The RD was finalized in August 2011.

CLEANUP/EXIT STRATEGY

This site is being addressed under a PBA through September 2017. Actions to be completed before the PBA ends are accomplishment of RIP followed by RA(O)/LTM. The ROD complete in 2010 selected the following remedies for this site: MNA for groundwater, and LTM. At this time, it is expected that the post-PBA long-term RA(O) and LTM will involve MNA and LUC.

Site ID: LHAAP-068

Site Name: MOBILE STORAGE TANK PARKING AREA

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

RRSE:

Phases	Start	End
PA.....	199005.....	199008
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 199008

SITE DESCRIPTION

This site was corrected under RCRA guidelines in 1993. An NFA DD was signed in December 2008. A notification (not a remedy or LUC) has been filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential is required.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

Site ID: PBC Longhorn
Site Name: PBC at Longhorn

STATUS

Parcel: Production Area II (467 acres), East FIA II (FWS) (175 acres), Pistol Range (FWS) (1 acres), Production Area Ib (FWS) (107.59 acres), Production Area Ia (FWS) (456.72 acres)

Regulatory Driver: CERCLA

RRSE: LOW

Contaminants of Concern: Explosives, Metals, Perchlorate, Volatiles (VOC)

Media of Concern: Groundwater

Phases	Start	End
PA.....	200501.....	200503
RD.....	201203.....	201305
RA(C).....	201203.....	201309
RA(O).....	201309.....	201709

RIP Date: 201309

RC Date: 201709

SITE DESCRIPTION

The PBC was awarded in March 2012. The goal is to achieve RIP by September 2013 for the following sites and RA(O)/LTM upon achievement:

- LHAAP-03: Building 722 paint shop
- LHAAP-04: Pilot WWTP
- LHAAP-16: Old landfill (solid waste management unit (SWMU) 16)
- LHAAP-17: No. 2 flashing area/burning ground (SWMU 17)
- LHAAP-18: Burning ground/washout pond (SWMU 18)
- LHAAP-24: Former UEP (SWMU 24)
- LHAAP-29: Former TNT production area (SWMU 29)
- LHAAP-37: Chemical laboratory
- LHAAP-46: Plant 2/pyrotechnic operation
- LHAAP-47: Plant 3 Area, solid rocket fuel motor production
- LHAAP-50: Former waste disposal facility
- LHAAP-58: Maintenance complex
- LHAAP-67: AST farm

The PBC also covers LTM and LUC maintenance for:

- LHAAP-12: Active landfill
- LHAAP-001-R-01: South test area
- LHAAP-003-R-01: Ground signal test area

The PBC also covers a CERCLA 121 (c) review for all sites with RIP.

CLEANUP/EXIT STRATEGY

These sites are being addressed under a PBA through September 2017. Any follow-on actions will be funded under a separate contract mechanism.

IRP Site Closeout (No Further Action) Summary

Site ID	Site Name	NFA Date	Documentation
LHAAP-005	POWER HOUSE BOILER POND	198705	RCRA Closure under NPDES Permit (1999). No further action planned. The property has been transferred to the USFWS.
LHAAP-009	BUILDING 31-W DRUM STORAGE	198705	RCRA Closure, Closed on 11/18/99; (Complete Environmental Services, October 1999, Final Closure Report, Hazardous Waste Storage Area 31-W RCRA Permit 50195 Unit No. 001). No further remedial action planned. Transferred to USFWS May 2004.
LHAAP-015	AREA 49W DRUM STORAGE	198705	RCRA closure. Closed on 10/14/99; (Complete Environmental Services, October 1999, Final Closure Report, Hazardous Waste Storage Area 49-W RCRA Permit 50195 Unit No. 002). No further remedial action planned. Transferred to USFWS May 2004.
LHAAP-019	CONSTRUCTION MATERIALS LANDFILL	198705	PA/SI - NFA; DD Required; Landfill Closure Report finalized in 2010. Post Closure Care Plan includes 5 years of post closure inspections and maintenance of the landfill cap.
LHAAP-027	SOUTH TEST AREA/BOMB TEST AREA(SWMU 27)	199801	
LHAAP-032	FORMER TNT WASTEWATER PLT(SWMU 32)	200809	ROD for NFA - signed September 2008
LHAAP-034	BUILDING 701 PCB STORAGE	198705	PA/SI - NFA; RCRA Closure; Closed on 7/14/00; No further remedial action planned. Transferred to the USFWS May 2004
LHAAP-039	25X WASHOUT PAD	199008	PP - September 1994; Combined with LHAAP-18/24 IRA - Capping Site 18 1986; IRA - Soil Removal and Capping 1986; LTM - Groundwater Monitoring System Installed 1989;
LHAAP-052	MAGAZINE AREA WASHOUT	199805	PA/SI NFA; USEPA NFI letter dated May 18, 1998 (Group 5). No further remedial action planned. The property has been transferred to the USFWS.
LHAAP-053	STATIC TEST AREA	200809	A no action decision document signed in 2008.
LHAAP-054	GRD SIGNAL TEST AREA (LHAAP-XX)	199801	
LHAAP-057	RUBBLE BURIAL SITE	199008	PA/SI NFA; No further remedial action planned. Transferred to the USFWS May 2004.
LHAAP-061	POTABLE WTP SEDIMENT POND	199008	No Further Investigation is required. No further action planned. The property has been transferred to the USFWS.

IRP Site Closeout (No Further Action) Summary

Site ID	Site Name	NFA Date	Documentation
LHAAP-063	BURIAL PITS	199805	PA/SI NFA; No further remedial action planned. Letter of concurrence from USEPA dated May 18, 1998;(Group 5) Transferred to the USFWS May 2004
LHAAP-069	SERVICE STATION UST'S	199306	Corrected under RCRA Guidelines. No further remedial action planned.
LHAAP-070	LOADING DOCK-MAGAZINE AREA	199506	PA/SI NFA; USEPA concurrence letter for NFI dated Aug. 18, 2004; No further remedial action planned. Transferred to the USFWS May 2004.
LHAAP-071	OIL SPILL, BLDG 813	199506	PA/SI NFA; Remedial action taken; No further remedial action planned. USEPA concurrence letter for NFI dated Aug. 18, 2004. Transferred to the USFWS May 2004.

IRP Schedule

Date of IRP Inception: 197906

Past Phase Completion Milestones

1984

PA (LHAAP-001 - INERT BURNING GROUNDS (SWMU 1))

SI (LHAAP-001 - INERT BURNING GROUNDS (SWMU 1))

1987

CS (LHAAP-019 - CONSTRUCTION MATERIALS LANDFILL, LHAAP-023 - BUILDING 707-STORAGE AREA PCBS, LHAAP-034 - BUILDING 701 PCB STORAGE, LHAAP-036 - EXPLOSIVE WASTE PADS (27))

PA (LHAAP-002 - VACCUM TRUCK OVERNITE PARKING LOT, LHAAP-004 - LHAAP PILOT WASTEWATER TREATMENT PLANT, LHAAP-006 - BUILDING 54F SOLVENT, LHAAP-011 - SUS TNT BURIAL SITE AT AVE P&Q(SWMU 11), LHAAP-012 - ACTIVE LANDFILL (SWMU 12), LHAAP-013 - SUS TNT BET ACTIVE&OLD LANDFILL(SWMU 13), LHAAP-014 - AREA 54 BURIAL GRND (SWMU 14), LHAAP-016 - OLD LANDFILL (SWMU 16), LHAAP-017 - NO 2 FLASHING AREA BRN GROUND(SWMU 17), LHAAP-018 - BURNING GROUND/WASHOUT POND(SWMU 18), LHAAP-027 - SOUTH TEST AREA/BOMB TEST AREA(SWMU 27), LHAAP-029 - FORMER TNT PRODUCTION AREA(SWMU 29), LHAAP-032 - FORMER TNT WASTEWATER PLT(SWMU 32), LHAAP-035 - SUMPS (145) VARIOUS, LHAAP-047 - PLANT 3 AREA, LHAAP-071 - OIL SPILL, BLDG 813)

RFA (LHAAP-003 - BUILDING 722-PAINT SHOP, LHAAP-005 - POWER HOUSE BOILER POND, LHAAP-007 - BUILDING 50G DRUM PROCESSING, LHAAP-008 - SEWAGE TREATMENT PLANT, LHAAP-009 - BUILDING 31-W DRUM STORAGE, LHAAP-015 - AREA 49W DRUM STORAGE, LHAAP-019 - CONSTRUCTION MATERIALS LANDFILL, LHAAP-023 - BUILDING 707-STORAGE AREA PCBS, LHAAP-034 - BUILDING 701 PCB STORAGE, LHAAP-036 - EXPLOSIVE WASTE PADS (27), LHAAP-070 - LOADING DOCK-MAGAZINE AREA)

SI (LHAAP-011 - SUS TNT BURIAL SITE AT AVE P&Q(SWMU 11), LHAAP-012 - ACTIVE LANDFILL (SWMU 12), LHAAP-013 - SUS TNT BET ACTIVE&OLD LANDFILL(SWMU 13), LHAAP-014 - AREA 54 BURIAL GRND (SWMU 14), LHAAP-016 - OLD LANDFILL (SWMU 16), LHAAP-017 - NO 2 FLASHING AREA BRN GROUND(SWMU 17), LHAAP-018 - BURNING GROUND/WASHOUT POND(SWMU 18), LHAAP-027 - SOUTH TEST AREA/BOMB TEST AREA(SWMU 27), LHAAP-029 - FORMER TNT PRODUCTION AREA(SWMU 29), LHAAP-032 - FORMER TNT WASTEWATER PLT(SWMU 32), LHAAP-035 - SUMPS (145) VARIOUS)

1990

ISC (LHAAP-069 - SERVICE STATION UST'S)

PA (LHAAP-024 - FORMER UNLINED EVAP POND (SWMU 24), LHAAP-037 - CHEMICAL LABORATORY WASTE PAD, LHAAP-045 - MAGAZINE AREA, LHAAP-050 - FORMER WASTE DISPOSAL FACILITY, LHAAP-052 - MAGAZINE AREA WASHOUT, LHAAP-054 - GRD SIGNAL TEST AREA (LHAAP-XX), LHAAP-058 - MAINTENANCE COMPLEX, LHAAP-060 - FORMER STORAGE BUILDING #411 & #714, LHAAP-061 - POTABLE WTP SEDIMENT POND, LHAAP-063 - BURIAL PITS, LHAAP-067 - ABOVE GROUND STORAGE TANK, LHAAP-068 - MOBILE STORAGE TANK PARKING AREA)

SI (LHAAP-024 - FORMER UNLINED EVAP POND (SWMU 24), LHAAP-054 - GRD SIGNAL TEST AREA (LHAAP-XX))

RFA (LHAAP-039 - 25X WASHOUT PAD, LHAAP-051 - PHOTOGRAPHIC LABORATORY/BLDG #60B, LHAAP-053 - STATIC TEST AREA, LHAAP-055 - SEPTIC TANK (10), LHAAP-057 - RUBBLE BURIAL SITE, LHAAP-064 - TRANSFORMER STORAGE, LHAAP-066 - TRANSFORMER AT BLDG 401)

1995

SI (LHAAP-058 - MAINTENANCE COMPLEX, LHAAP-071 - OIL SPILL, BLDG 813)

CS (LHAAP-064 - TRANSFORMER STORAGE, LHAAP-066 - TRANSFORMER AT BLDG 401, LHAAP-070 - LOADING DOCK-MAGAZINE AREA)

1996

RI/FS (LHAAP-013 - SUS TNT BET ACTIVE&OLD LANDFILL(SWMU 13), LHAAP-014 - AREA 54 BURIAL GRND (SWMU 14))

IRP Schedule

1997	
SI	(LHAAP-050 - FORMER WASTE DISPOSAL FACILITY, LHAAP-060 - FORMER STORAGE BUILDING #411 & #714)
1998	
RI/FS	(LHAAP-001 - INERT BURNING GROUNDS (SWMU 1), LHAAP-011 - SUS TNT BURIAL SITE AT AVE P&Q(SWMU 11), LHAAP-027 - SOUTH TEST AREA/BOMB TEST AREA(SWMU 27), LHAAP-054 - GRD SIGNAL TEST AREA (LHAAP-XX))
SI	(LHAAP-052 - MAGAZINE AREA WASHOUT, LHAAP-063 - BURIAL PITS)
1999	
SI	(LHAAP-067 - ABOVE GROUND STORAGE TANK)
2002	
PA	(LHAAP-046 - PLANT 2 AREA)
2004	
SI	(LHAAP-045 - MAGAZINE AREA)
RI/FS	(LHAAP-060 - FORMER STORAGE BUILDING #411 & #714)
2005	
IRA	(LHAAP-012 - ACTIVE LANDFILL (SWMU 12), LHAAP-016 - OLD LANDFILL (SWMU 16))
PA	(PBC Longhorn - PBC at Longhorn)
2006	
RI/FS	(LHAAP-012 - ACTIVE LANDFILL (SWMU 12))
2007	
PA	(LHAAP-059 - BUILDING 725)
RD	(LHAAP-012 - ACTIVE LANDFILL (SWMU 12))
RI/FS	(LHAAP-032 - FORMER TNT WASTEWATER PLT(SWMU 32))
RA(C)	(LHAAP-012 - ACTIVE LANDFILL (SWMU 12))
2008	
RI/FS	(LHAAP-059 - BUILDING 725)
PA	(LHAAP-056 - VEHICLE WASH RACK AND OIL/WATER SEP)
LTM	(LHAAP-032 - FORMER TNT WASTEWATER PLT(SWMU 32), LHAAP-053 - STATIC TEST AREA)
2009	
RD	(LHAAP-035 - SUMPS (145) VARIOUS)
PA	(LHAAP-049 - FORMER ACID STORAGE AREA)
RI/FS	(LHAAP-035 - SUMPS (145) VARIOUS)
RA(C)	(LHAAP-035 - SUMPS (145) VARIOUS)
RA(O)	(LHAAP-035 - SUMPS (145) VARIOUS)
2010	
RI/FS	(LHAAP-037 - CHEMICAL LABORATORY WASTE PAD, LHAAP-046 - PLANT 2 AREA, LHAAP-049 - FORMER ACID STORAGE AREA, LHAAP-050 - FORMER WASTE DISPOSAL FACILITY, LHAAP-058 - MAINTENANCE COMPLEX, LHAAP-067 - ABOVE GROUND STORAGE TANK)
2011	

2011

PA (LHAAP-065 - BUILDING 209)
 IRA (LHAAP-004 - LHAAP PILOT WASTEWATER TREATMENT PLANT, LHAAP-018 - BURNING GROUND/WASHOUT POND(SWMU 18), LHAAP-024 - FORMER UNLINED EVAP POND (SWMU 24))
 RD (LHAAP-037 - CHEMICAL LABORATORY WASTE PAD, LHAAP-046 - PLANT 2 AREA, LHAAP-050 - FORMER WASTE DISPOSAL FACILITY, LHAAP-058 - MAINTENANCE COMPLEX, LHAAP-067 - ABOVE GROUND STORAGE TANK)

Projected Phase Completion Milestones

See attached schedule

Projected Record of Decision (ROD)/Decision Document (DD) Approval Dates

Site ID	Site Name	ROD/DD Title	ROD/DD Date
LHAAP-017	NO 2 FLASHING AREA BRN GROUND(SWMU 17)	Flashing Area/Burning Grnd No 2:LHAAP-17	20130928

Final RA(C) Completion Date: 201504

Schedule for Next Five-Year Review: 2013

Estimated Completion Date of IRP at Installation (including LTM phase): 204109

LONGHORN ARMY AMMUNITION PLANT IRP Schedule

█ = phase underway

SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-001	INERT BURNING GROUNDS (SWMU 1)	LTM	█	█	█	█	█	█
LHAAP-002	VACCUM TRUCK OVERNITE PARKING LOT	LTM	█	█	█	█	█	█
LHAAP-003	BUILDING 722-PAINT SHOP	RFI/CMS	█					
		IRA	█					
		LTM	█	█	█	█	█	█
LHAAP-004	LHAAP PILOT WASTEWATER TREATMENT PLANT	RI/FS	█					
		RD	█	█				
		RA(C)	█	█				
		RA(O)	█	█	█	█	█	
		LTM						█
LHAAP-006	BUILDING 54F SOLVENT	LTM	█	█	█	█	█	█
LHAAP-007	BUILDING 50G DRUM PROCESSING	LTM	█	█	█	█	█	█
LHAAP-008	SEWAGE TREATMENT PLANT	LTM	█	█	█	█	█	█
LHAAP-011	SUS TNT BURIAL SITE AT AVE P&Q(SWMU 11)	LTM	█	█	█	█	█	█
LHAAP-012	ACTIVE LANDFILL (SWMU 12)	RA(O)	█	█	█	█	█	
		LTM						█
LHAAP-013	SUS TNT BET ACTIVE&OLD LANDFILL(SWMU 13)	LTM	█	█	█	█	█	█
LHAAP-014	AREA 54 BURIAL GRND (SWMU 14)	LTM	█	█	█	█	█	█
LHAAP-016	OLD LANDFILL (SWMU 16)	RI/FS	█					
		RD	█	█				
		RA(C)	█	█				
		RA(O)	█	█	█	█	█	
		LTM						█
LHAAP-017	NO 2 FLASHING AREA BRN GROUND(SWMU 17)	RI/FS	█					
		RD	█	█				
		RA(C)	█	█				
		RA(O)	█	█	█	█	█	
		LTM						█

LONGHORN ARMY AMMUNITION PLANT IRP Schedule

SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-018	BURNING GROUND/WASHOUT POND(SWMU 18)	RI/FS						
		RD						
		RA(C)						
		RA(O)						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-023	BUILDING 707-STORAGE AREA PCBS	LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-024	FORMER UNLINED EVAP POND (SWMU 24)	RI/FS						
		RD						
		RA(C)						
		RA(O)						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-029	FORMER TNT PRODUCTION AREA(SWMU 29)	RI/FS						
		RD						
		RA(C)						
		RA(O)						
		LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-035	SUMPS (145) VARIOUS	LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-036	EXPLOSIVE WASTE PADS (27)	LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-037	CHEMICAL LABORATORY WASTE PAD	RA(C)						
		RA(O)						
		LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-045	MAGAZINE AREA	LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-046	PLANT 2 AREA	RA(C)						
		RA(O)						
		LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-047	PLANT 3 AREA	RI/FS						
		RD						
		RA(C)						
		RA(O)						
		LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-049	FORMER ACID STORAGE AREA	LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-050	FORMER WASTE DISPOSAL FACILITY	RA(C)						
		RA(O)						
		LTM						

LONGHORN ARMY AMMUNITION PLANT IRP Schedule

SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-051	PHOTOGRAPHIC LABORATORY/BLDG #60B	LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-055	SEPTIC TANK (10)	LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-056	VEHICLE WASH RACK AND OIL/WATER SEP	RI/FS						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-058	MAINTENANCE COMPLEX	RA(C)						
		RA(O)						
		LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-059	BUILDING 725	LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-060	FORMER STORAGE BUILDING #411 & #714	LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-064	TRANSFORMER STORAGE	LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-065	BUILDING 209	RI/FS						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-066	TRANSFORMER AT BLDG 401	LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-067	ABOVE GROUND STORAGE TANK	RA(C)						
		RA(O)						
		LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-068	MOBILE STORAGE TANK PARKING AREA	LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
PBC Longhorn	PBC at Longhorn	RD						
		RA(C)						
		RA(O)						

LONGHORN ARMY AMMUNITION PLANT

Non-BRAC Excess

Military Munitions Response Program

MMRP Summary

Installation Total Army Environmental Database-Restoration (AEDB-R) Sites/Closeout Sites Count: 4/1

Installation Site Types with Future and/or Underway Phases

- 1 Explosive Ordnance Disposal Area
(LHAAP-003-R-01)
- 1 Pistol Range
(LHAAP-004-R-01)
- 1 Unexploded Munitions/Ordnance
(LHAAP-001-R-01)

Most Widespread Contaminants of Concern

Explosives

Media of Concern

Groundwater, Soil

Completed Remedial Actions (Interim Remedial Actions / Final Remedial Actions (IRA/FRA))

Site ID	Site Name	Action	Remedy	FY	Cost
LHAAP-001-R-01	SOUTH TEST AREA / BOMB TEST AREA	IRA	UXO CLEARANCE	2009	TBD
LHAAP-001-R-01	SOUTH TEST AREA / BOMB TEST AREA	IRA	INSTITUTIONAL CONTROLS	2009	TBD
LHAAP-004-R-01	PISTOL RANGE	IRA	WASTE REMOVAL - SOILS	2010	TBD

Duration of MMRP

Year of MMRP Inception: 200202

Estimated Date for Remedy-In-Place (RIP)/Response Complete (RC): 201309/201309

Date of MMRP completion including Long Term Management (LTM): 204109

MMRP Contamination Assessment

Contamination Assessment Overview

In May 2003 the Phase 3 Army range inventory was completed at LHAAP. The inventory identified three sites as eligible for the Military Munitions Response Program (MMRP). The Phase 3 inventory serves as the preliminary assessment (PA) under CERCLA. In June 2005 an SI was completed. An EE/CA was finalized on the three sites in October 2007. The EE/CA indicated that no Department of Defense (DoD) action was required for LHAAP-002-R-01. An interim removal action was funded for the two other sites and was completed in 2009. In March 2008 an explosives safety submission (ESS) was finalized for the three sites. The final munitions constituents summary report was completed in 2011 for LHAAP-001-R-01 and LHAAP-003-R-01. In 2012 the Pistol Range (LHAAP-004-R-01) was added to the MMRP. A soil removal action was completed at LHAAP-004-R-01 and an NFA ROD was signed in September 2010.

Cleanup Exit Strategy

Limited groundwater monitoring for perchlorate and five-year reviews are planned for LHAAP-001-R-01 & LHAAP-003-R-01. Five-year reviews are planned for LHAAP-004-R-01. The five-year reviews will ensure that the site is inspected, LUCs are still in place and that any new data regarding the condition of the site is reviewed.

MMRP Previous Studies

	Title	Author	Date
2001	U.S. Army Active/Inactive Range Inventory, Longhorn AAP	Army Materiel Command	AUG-2001
2002	CTT Range Inventory		JAN-2002
2003	Phase 3 Army Range Inventory at Longhorn Army Ammunition Plant	e2M	MAY-2003
2005	Final Site Inspection Report, Military Munitions Response Program Site Inspection, Munitions Response Sites	e2M	JUN-2005
2006	Final Work Plan Engineering Evaluation/Cost Analysis at the Longhorn Army Ammunition Plant	CAPE	MAR-2006
	Draft Operational Range Inventory Sustainment (ORIS) for Longhorn AAP	US Army	NOV-2006
2007	Final Engineering Evaluation/Cost Analysis at the Longhorn Army Ammunition Plant	CAPE	OCT-2007
2008	Final Explosives Safety Submission - Munitions and Explosives of Concern Removal Action	USACE, Huntsville	FEB-2008
	Final Work Plan for MEC Removal Action at Former LHAAP LHAAP-001-R(Site 27) and LHAAP-003-R(Site 54)	EOD Technology, Inc.	JUL-2008
2009	Final EE/CA Former Pistol Range	Shaw Environmental, Inc.	FEB-2009
	Final Site-specific Final Report for MEC Removal Action, LHAAP-001-R(Site 27) and LHAAP-003-R(Site 54)	EOD Technology, Inc.	SEP-2009
2010	Final Completion Report Non-Time Critical Removal Action at the Former Pistol Range	Shaw Environmental, Inc.	JAN-2010
	Final Proposed Plan for the Former Pistol Range	Shaw Environmental, Inc.	JAN-2010
	Final ROD, Former Pistol Range	Shaw Environmental, Inc.	SEP-2010

LONGHORN ARMY AMMUNITION PLANT

Non-BRAC Excess

Military Munitions Response Program

Site Descriptions

Site ID: LHAAP-001-R-01

Site Name: SOUTH TEST AREA / BOMB TEST AREA

STATUS

Parcel: South Test/Bomb (FWS) (72 acres)

Regulatory Driver: CERCLA

MRSP Score: 04

Contaminants of Concern: Explosives

Media of Concern: Groundwater, Soil

Phases	Start	End
PA.....	200202.....	200305
SI.....	200402.....	200506
RI/FS.....	200503.....	201309
IRA.....	200710.....	200904
LTM.....	201309.....	204109
RIP Date:	N/A	
RC Date:	201309	

SITE DESCRIPTION

This site of approximately 79 acres is also known as environmental site LHAAP-027 and is located southeast of Avenue P and the magazine area, at the end of 70th street, near the southern boundary of LHAAP. The site was constructed in 1954 and used by Universal Match Corporation to test photoflash bombs that were produced at the facility until about 1956. The bombs were tested by exploding them in the air over an elevated, semi-elliptical earthen test pad. Bombs awaiting testing were apparently stored in three earth-covered concrete bunkers. The bombs tested were 150-pound M120/M120A photoflash bombs, filled with photoflash powder and containing a black powder booster charge for bursting the bomb with a timed nose fuse.

The location of the site, for this purpose, was not ideally suited to the task, as fragments from this testing landed beyond the installation boundary. By June 1954, static testing of photoflash bombs had been discontinued because of the possibility of damage and injuries beyond the installation boundary. During the late-1950s, illuminating signal devices were also demilitarized within pits at this site. During the early-1960s, leaking production items were demilitarized in the area. The May 1997 final RI report for Group I sites indicates approximately 52,000 one-half and one-pound photoflash cartridges were demilitarized at the site in the early-1980s.

In 1982, investigations included installation and sampling of two wells and three shallow soil samples. Explosives, metals, chloride and sulfate were detected above background levels in the soil samples. In January 1998, an NFA ROD was signed by the USEPA, based upon the site-specific risk analysis for human and ecological exposure to the contaminants of potential concern for the site.

In 2004, the explosive ordnance disposal (EOD) division at Fort Polk blew in place (BIP) one 155 mm white phosphorous (WP) round. The identification of this round as a live 155 mm WP round is suspect. Plexus, in the 2005 environmental baseline survey (EBS) (page 46), states that "confirmatory sampling (CS) WP operations at LHAAP were assembly and packout operations only; no loading of these materials was conducted at the site. The WP rounds were stored and worked in the east line area of Plant 2 [US Army Toxic and Hazardous Materials Agency (USATHAMA), 1980]." Testing of the payload at LHAAP would not be part of the mission, since it was not manufactured at Longhorn. Others indicate that it was a 105 or 81 mm smoke round.

A reported demolition site was identified on the northwest perimeter of this site. This was added to the investigation. In FY2008 an EE/CA report was completed, approved and signed. In October 2007 the report was finalized. An IRA has been funded with the final ESS completed in March 2008. The removal action was completed in 2009. The ROD will be signed in 2012 and will include limited groundwater monitoring for perchlorate and LUCs of restrictions against digging and residential use and sign maintenance. Five-year reviews are required.

CLEANUP/EXIT STRATEGY

Site ID: LHAAP-001-R-01

Site Name: SOUTH TEST AREA / BOMB TEST AREA



Five-year reviews are planned for this site. These five-year reviews will ensure that the site is inspected and that any new data regarding the condition of the site is reviewed. The LUCs are in place and will be formally enforced upon ROD signature.

Site ID: LHAAP-003-R-01

Site Name: GROUND SIGNAL TEST AREA

STATUS

Parcel: Ground Signal Test (FWS) (80 acres)

Regulatory Driver: CERCLA

MRSP Score: 04

Contaminants of Concern: Explosives

Media of Concern: Groundwater, Soil

Phases	Start	End
PA.....	200202.....	200305
SI.....	200402.....	200506
RI/FS.....	200503.....	201309
IRA.....	200710.....	200904
LTM.....	201309.....	204109

RIP Date: N/A

RC Date: 201309

SITE DESCRIPTION

This site, also known as environmental site LHAAP-054, encompasses approximately 80 acres and is located in the southeastern portion of LHAAP. Starting in April 1963 the site was used intermittently for aerial and on-ground testing and destruction of a variety of devices, including red phosphorus smoke wedges, infrared flares, illuminating 60 and 81 mm mortar shells, illuminating 40 to 155 mm cartridges, button bombs, and various types of explosive simulators. The site was also used intermittently over a 20-year period for testing and burnout of rocket motors from Nike-Hercules, Pershing, and Sergeant missiles. Around 1970, one of the Sergeant rocket motors exploded in an excavated pit near the center of the site. Debris was reportedly placed in the resulting crater and backfilled. From late-1988 through 1991, the site was also used for burnout of rocket motors in Pershing missiles destroyed in accordance with the INF Treaty between the US and the former Soviet Union. In January 1998 an NFA ROD for hazardous, toxic and radioactive waste (HTRW) under CERCLA was signed. The site is currently undeveloped.

In December 2004, the EOD unit at Fort Polk BIP 105 mm and 81 mm rounds. In FY2008 an EE/CA report was completed, approved and signed. In October 2007 the report was finalized. An IRA has been funded with the final ESS completed in March 2008. The removal action was completed in 2009. The ROD will be signed in 2012 and will include limited groundwater monitoring for perchlorate LUCs of restrictions against digging and residential use and sign maintenance. Five-year reviews are required.

CLEANUP/EXIT STRATEGY

Five-year reviews are planned for this site. These five-year reviews will ensure that the site is inspected and that any new data regarding the condition of the site is reviewed. The LUCs are in place and will be formally enforced upon ROD signature.

Site ID: LHAAP-004-R-01
Site Name: PISTOL RANGE

STATUS

Parcel: NONE

Regulatory Driver: CERCLA

MRSP Score: No longer required

Phases	Start	End
PA.....	200809.....	200902
RI/FS.....	201005.....	201008
IRA.....	200912.....	201001
LTM.....	201201.....	204109

RIP Date: N/A

RC Date: 201008

SITE DESCRIPTION

The former pistol range was known to have been used by LHAAP security personnel for small arms target qualification and recertification. The pistol range was established in the 1950s and used intermittently through 2004. Site investigation results identified areas where the surface and near surface soil was contaminated with lead at concentrations that exceeded the TCEQ soil MSCC for industrial use. A non-time critical removal was completed. An NFA ROD was finalized in August 2010. A notification (not a remedy or LUC) has been filed in Harrison County, TX stating that the site is suitable for non-residential use in accordance with Texas Administrative Code Title 30 §335.566. A five-year review report in the form of a letter stating the use of the site remains non-residential is required.

CLEANUP/EXIT STRATEGY

The LTM in the form of five-year reviews is required.

MMRP Site Closeout (No Further Action) Summary

Site ID	Site Name	NFA Date	Documentation
LHAAP-002-R-01	STATIC TEST AREA	200811	A no action decision document signed in 2008.

MMRP Schedule

Date of MMRP Inception 200202

Past Phase Completion Milestones

2003

PA (LHAAP-001-R-01 - SOUTH TEST AREA / BOMB TEST AREA, LHAAP-002-R-01 - STATIC TEST AREA, LHAAP-003-R-01 - GROUND SIGNAL TEST AREA)

2005

SI (LHAAP-001-R-01 - SOUTH TEST AREA / BOMB TEST AREA, LHAAP-002-R-01 - STATIC TEST AREA, LHAAP-003-R-01 - GROUND SIGNAL TEST AREA)

2008

RI/FS (LHAAP-002-R-01 - STATIC TEST AREA)

2009

IRA (LHAAP-001-R-01 - SOUTH TEST AREA / BOMB TEST AREA, LHAAP-003-R-01 - GROUND SIGNAL TEST AREA)

PA (LHAAP-004-R-01 - PISTOL RANGE)

2010

RI/FS (LHAAP-004-R-01 - PISTOL RANGE)

IRA (LHAAP-004-R-01 - PISTOL RANGE)

Projected Phase Completion Milestones

See attached schedule

Projected Record of Decision (ROD)/Decision Document (DD) Approval Dates

To Be Determined

Final RA(C) Completion Date:

Schedule for Next Five-Year Review: 2013

Estimated Completion Date of MMRP at Installation (including LTM phase): 204109

LONGHORN ARMY AMMUNITION PLANT MMRP Schedule

= phase underway

SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-001-R-0	SOUTH TEST AREA / BOMB TEST AREA	RI/FS						
		LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-003-R-0	GROUND SIGNAL TEST AREA	RI/FS						
		LTM						
SITE ID	SITE NAME	PHASE	FY13	FY14	FY15	FY16	FY17	FY18+
LHAAP-004-R-0	PISTOL RANGE	LTM						

Community Involvement

Technical Review Committee (TRC): 199203

Community Involvement Plan (Date Published): 200309

Restoration Advisory Board (RAB): RAB established 2004

RAB Adjournment Date:

RAB Adjournment Reason:

Additional Community Involvement Information

While the Army leads the Installation Restoration Program (IRP) at LHAAP, a close working relationship with the regulatory community has been developed. The local public community has been involved in the past through the TRC process.

In April 1996 and in 1998 formation of a RAB was attempted; however, community involvement in the TRC process was determined to be sufficient for community needs. In September 2004, in response to public notices and private mailings, a group of citizens attended a RAB-interest meeting. Enthusiastic support resulted in the first RAB meeting in December 2004. It was well attended. The RAB has created its own symbol, finalized its charter, and elected a co-chair. The RAB meets quarterly and public meetings are held for each PP. These will continue as needed.

An update to the Community Involvement Plan has been drafted in 2011 and will be finalized in 2012.

Administrative Record is located at

Longhorn Army Trailer
Groundwater Treatment Plant Compound
Highway 134 and Spur 449
Karnack, TX 75661

Information Repository is located at

Marshall Texas Library
300 South Alamo
Marshall, TX 756

Current Technical Assistance for Public Participation (TAPP): 199909

TAPP Title: Grnd/surf water migration

Current Technical Assistance for Public Participation (TAPP): 200103

TAPP Title: TAPP2

Potential TAPP: N/A

